

TO: Tom Hudspeth, Wildcat Construction
RE: Sanitary Sewer Improvements Lift Station No. 16 – Final Summary
DATE: April 27, 2026
PAGES: 2, including this coversheet.

Please sign Final Summary and email back to me. Also, please ensure that the following ***applicable*** items have been submitted to the people listed below at City Hall so that final payment can be initiated as soon as possible.

Jody Doyle (jdoyle@wichita.gov)

- Affidavit
- List of Suppliers
- Kansas Certificate of Completion
- Pipe Certificate

THANK YOU.

FINAL SUMMARY

CONTRACTOR: Wildcat Construction Co., Inc.

TYPE: SS (Lift Station)

PROJECT: Sanitary Sewer Improvements Lift Station No. 16

Location: (Poplar Street, south of E 37th Street N)

PROJECT #: 468-2020-019216

ORG CODE/MUNIS #: 53200220-S0013

ORG CODE/MUNIS #: 53200223-S4006

CONTRACT AMOUNT: \$284,750.00

ADJUSTED CONTRACT AMOUNT: \$289,679.00

BID ITEMS		QUANTITIES BID		UNIT PRICE	APPROVED QUANTITIES	TOTAL
LUMP SUM BID ITEMS - BASE BID - GROUP 1						
1	Lift Station Repairs	1.00	LS	\$190,900.00	1.00	\$190,900.00
ADD ALTERNATE 1 LUMP SUM ITEMS - GROUP 2						
2	By Pass Improvements	1.00	LS	\$16,500.00	1.00	\$16,500.00
ADD ALTERNATE 2 LUMP SUM ITEMS - GROUP 3						
3	Generator/ATS	1.00	LS	\$77,350.00	1.00	\$77,350.00
CHANGE ORDER #1						
4	Pipe, DI 4" Fittings	1.00	LS	\$4,929.00	1.00	\$4,929.00

FINAL DAY CHARGED 08/29/25

CONSTRUCTION SUBTOTAL \$289,679.00

PAID THROUGH PARTIAL 3 \$270,512.50


FINAL ACCEPTANCE DATE 09/05/25

DEFECTS OR \$0.00

LIQUIDATED DAMAGES \$0.00

TOTAL AMOUNT DUE \$19,166.50

APPROVED:



PROJECT ENGINEER

WORKING DAYS

CHARGED 19

ALLOTTED 60

CONSTRUCTION DIVISION MANAGER

Tom Hudspeth

Digitally signed by Tom Hudspeth
DN: C=US, E=tom.hudspeth@wildcat.net, CN=Tom
Hudspeth
Date: 2026.04.27 15:44:43-05'00'

CONTRACTOR

DATE PAID _____

AMOUNT _____