

**PROJECT INSPECTION DAILY REPORT**

**DATE 10 -31-2025**

**WORKING DAY 9 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Warm

62° - 37°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

X

**Material on Site:**

X

**Work Completed this Date: .**

McCullough excavate pits for water line taps for Lines #1&2

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -4-2025**

**WORKING DAY 11 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cool

73° - 53°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

City of Wichita tapped existing main for Fire Lines 1 & 2. The contractor excavated and laid the 8" pvc for Fire Line #1 from sta. 10+00 to approx. sta. 10+50

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -5-2025**

**WORKING DAY 12 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cool

64° - 47°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough excavated and laid the 8" pvc for Fire Line #2 from sta. 10+00 to sta. 10+34 and set vault. Concrete was placed for blocking

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -6-2025**

**WORKING DAY 13 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cool

74° - 40°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

COW inspected the blocking and approved Fire Lines 1&2 for backfill. The contractor sand backfilled then flushed & vibrated in pavement areas

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -7-2025**

**WORKING DAY 14 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cool

64° - 40°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough spent the day cleaning up site.

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -10-2025**

**WORKING DAY 15 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cold

44° - 26°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough continued to excavate and lay the 8" pvc for Fier Line #1 from sta. 10+58. The contractor laid to approx. sta. 11+50

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -11-2025**

**WORKING DAY 16 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cold

64° - 40°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough set fire hydrant assembly for Wtr Line #1 at sta. 11+51. The contractor then began to excavate and lay the 8" pvc for Wtr Line #2 from sta. 10+34.

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -12-2025**

**WORKING DAY 17 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cold

70° - 40°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

COW witnessed and approved the pipe and blocking for Lines 1,2,3 for backfill.

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 11 -25-2025**

**WORKING DAY 18 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Sunny Cold

54° - 35°

Work Crew: 5

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough removed and replaced the 8" pvc for Wtr Line #3 with 8"HDPE pipe.

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 12 -23-2025**

**WORKING DAY 19 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Cloudy Mild

63° - 42° Dense Fog

Work Crew: 1

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date:**

McCullough pressure tested line 2 from sta. 10+34 to sta.11+55 & Line 3. The COW witnessed and approved

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 12 -24-2025**

**WORKING DAY 20 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Cloudy Mild

63° - 42° Dense Fog

Work Crew: 1

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date:**

McCullough pressure tested 3" domestic line. Passed

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 1 -12-2026**

**WORKING DAY 20 of**

**PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE**  
**WSU TECH NCAT EXPANSION**

**City No.: 2025-017394PPW**

**Baughman Project No.: 25-10-E280**

**Contractor: McCullough Excavating**

**Supervisor: Rob Gray**

Weather Conditions: Cloudy Mild

63° - 42° Dense Fog

Work Crew: 1

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date: .**

McCullough pressure tested Fire Line #1. Passed

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 1 -13-2026**

**WORKING DAY 20 of**

PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE  
WSU TECH NCAT EXPANSION

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Cloudy Mild

63° - 42°

Work Crew: 1

Inspector: Fred Smith

---

**Equipment on Site:**

1-Excavator, 1-Front End Loader, 1-Skid Steer

**Material on Site:**

8" pvc, fire hydrants, valves, fittings. Bedding materials

**Work Completed this Date:**

McCullough pressure tested Fire Line #2 from sta. 10+00 to sta. 10+34. Passed

**Remarks:**

X

**PROJECT INSPECTION DAILY REPORT**

**DATE 5-8-2026**

**WORKING DAY**

**PROJECT: WATER DISTRIBUTION SYSTEM TO SERVE**  
**WSU TECH NCAT EXPANSION**

City No.: 2025-017394PPW

Baughman Project No.: 25-10-E280

Contractor: McCullough Excavating

Supervisor: Rob Gray

Weather Conditions: Partly Cloudy

50° - 81°

Work Crew: 1

Inspector: Fred Smith

---

**Equipment on Site:**

X

**Material on Site:**

X

**Work Completed this Date: .**

McCullough installed Badger Water Meter, ERT and Chain & Padlock in Fire Service Vault.

Water Project now Complete.

**Remarks:**

X