

Summary of Working Days

Project Name: Re-use Water Pump Station Area Engr.: Baalman

Project Location: Waste Water Treatment Plant #2 (57th Street South & Hydraulic)

Project Number: 468-85112
OCA Number: 620784
Payment Basis: LS / MQ
Contractor: Wildcat Construction Co., Inc.

Contract Completion Date November 4, 2016 Work Order Date: 06/13/16

Date of Beginning Work: October 31, 2016

Week of October 31, 2016 thru November 6, 2016

Monday 10/31/16	1	Critical item of work (CIOW)is wet well construction. Decker continued to connect the ABB controls and connecting the Gas monitor. Wildcat continued to connect piping and torque bolts and clean up. Kunn continued to connect their piping.
Tuesday 11/01/16	1	Critical item of work (CIOW)is wet well construction.. Decker continued to connect and pull wiring into panels and trouble shooting the Brine Generation pumps. Kunn continued to connect Louvers and trim .
Wednesday 11/02/16	1	Critical item of work (CIOW)is wet well construction. Decker continued to connect wires and work on punch list items. Kunn worked on fixing leaks and installed the eye wash safety shower and testing pipes for leaks. Wildcat started testing and flushing lines.
Thursday 11/03/16	1	Critical item of work (CIOW)is wet well construction. Decker continued to connect and test all equipment including the pumps and fans and A/C unit. Kunn worked on punch list items. Wildcat tested the pumps and fixed leaks.
Friday 11/04/16	1	Decker worked on punch list items and the overhead door sensors. Wildcat ran the pumps one at a time for four hours each flushing the line. Kunn repaired leaks and clean up. PROJECT SUBSTANTIALLY COMPLETE.
Saturday 11/05/16	0	no work onsite
Sunday 11/06/16	0	no work onsite

Days Charged this Week	5
Previously Charged	113
Total to Date	118
Total Remaining	11/04/16
Date Closed to Traffic	N.A.
Date Opened to Traffic	N.A.
Date Project Completed	11/04/16

Inspector: Jefferson D. Therrell Approved
Inspector, MKEC

*Date: _____
Engineer, Greg Baalman

Contractor

Construction Manager

* Any discrepancies shall be resolved with the Area Engineer within 10 days of the above date.

Remarks: