

1617 Briggs Avenue  
Wichita, Kansas  
May 28, 1956

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, C-5.4  
Weekly Progress Report (Final)

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
May 27, 1956 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor

Davidson Plumbing Co. Subcontractor

Men Working - 2 welders ( 5 days )

Equipment- 1 welding machine

Work Performed -

Bridge #4 - Completed welding joint between lock joint  
adapter and steel pipe. Bridge 100% complete.

Bridge #3 - 100% complete.

Bridge #2 - 100% complete.

Bridge #1 - 100% complete.

Submitted by,

BLACK & VEATCH

J. E. Mosimann

cc: R. H. Hoss  
H. L. Reppart

1617 Briggs Avenue  
Wichita, Kansas  
May 23, 1956

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2135, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the period ending  
May 20, 1956 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor  
Men Working - 1 Supt., 8 Men (11 days)  
Equipment - 1 motor crane, 1 dewatering pump.  
Davidson Plumbing Co. Subcontractor  
Men Working - 2 welders (5 days)  
Equipment - 1 welding machine  
Hannon Painting Co. Subcontractor  
Men Working - 2 Painters  
Equipment - 1 compressor

Work Performed (All Contractors)

Bridge #1 - Painted inside welded joints on adapters. Bridge  
100% complete.  
Bridge #2 - 100% complete.  
Bridge #3 - Laid one straight and one 90 degree elbow into  
south end of bridge. Welded adapter to steel  
pipe. Painted first and second coat of white  
exterior paint. Bridge 100% complete.  
Bridge #4 - Laid one straight and one 90 degree elbow into  
south end of bridge. Painted first and second  
coat of white exterior paint. Bridge 99% complete.

Submitted by,

BLACK & VEATCH

J. E. Monimann

cc: R. H. Hess  
H. L. Roppert

1617 Briggs Avenue  
Wichita, Kansas  
March 12, 1956

Subject; Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
March 11, 1956 on the subject mentioned project:

Martin K. Eby Constr., Inc. General Contractor

Men working - 1 Supt., 1 Engr. 15 Men. (1 day)  
Equipment - 1 crane, 1 dozer, 1 dewatering pump.  
Material Rec'd. - 66" P.C.P. (1 straight, 1-90 degree  
elbow).

Work Performed -

Bridge #4 - Placed 90 degree elbow and one straight piece  
of 66" P.C.P. at north end of bridge. Bridge approximately  
98% complete.

Bridge #1 - Approximately 99% complete.

Bridge #2 - 100% Complete.

Bridge #3 - Approximately 97% complete.

Remarks - Progress Reports will be discontinued on this con-  
tract until work is again resumed.

Submitted by,

BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
February 27, 1956

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
February 26, 1956 on the subject mentioned project:

Martin K. Eby Constr., Inc.      General Contractor

Men Working - 1 Supt., 8 Men (2 days).  
Equipment - 1 crane, 1 dozer.  
Material Rec'd., 66" P.C.P. (1 straight, 2-90 degree  
elbows).

Work Performed -

Bridge #3 - Placed 90 degree elbows at each end of bridge.  
Placed 1 straight at north end of bridge. Bridge approxi-  
mately 97% complete.  
Bridge #1 - Approximately 99% complete.  
Bridge #2 - 100 % complete.  
Bridge #4 - Approximately 97% complete.

Remarks: Progress Reports will be discontinued on this con-  
tract until work is again resumed.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
January 23, 1956

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
January 22, 1956 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 8 Men (2 days)  
Equipment - 1 crane, 1 dozer  
Material Rec'd. - 66" P.C.P. (1 straight, 1-90 degree  
elbow).

Work Performed -  
Bridge #1 - Placed 90 degree elbow and one straight piece  
of 66" P.C.P. on East side of bridge.

Remarks: Contract approximately 97.7% complete. Progress  
Reports will be discontinued on this contract until work  
is again resumed.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
December 27, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
December 25, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hammann Painting Co.      Subcontractor

No work performed on the subject contract. Progress  
Reports will be discontinued on this contract until  
work is resumed. Contract approximately 97.3% com-  
plete.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
December 19, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
December 18, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hamman Painting Co.      Subcontractor

No work performed on the above mentioned contract.  
Contract approximately 97.3% complete.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
December 12, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
December 11, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hammann Painting Co.      Subcontractor

No work performed on the above mentioned contract.  
Contract still stands at being 97.3% complete.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
December 5, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
December 4, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hammann Painting Co.      Subcontractor

No work performed on the above mentioned contract.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
November 28, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
November 27, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hamman Painting Co.      Subcontractor

Men Working - 2 Painters

Equipment - 1 air compressor

Work Performed -

Bridge #4 - Finished touch up with red lead primer to  
welded joints. Painted 2½ spans with first coat of white  
exterior paint.

Submitted by,

BLACK & VEATCH

J. E. Mosimann

cc: H.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
November 21, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
November 20, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 3 Men  
Equipment - 1 welding machine, 1 truck  
Work Performed -  
Bridge #3 - Finished miscellaneous steel work, includ-  
ing the air relief valve cover.

Bridge #4 - Finished miscellaneous steel work, includ-  
ing the air relief valve cover.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
November 14, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
November 13, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

Hanman Painting Co.      Subcontractor

Men Working - 3 Painters

Equipment - 1 air compressor

Work Performed -

Bridge #1 - Placed on protective zinc coating at welded  
joints on inside of pipe. Finished second  
coat of white exterior paint with exception  
of adapters.

Bridge #3 - Placed on protective zinc coating at welded  
joints on inside of pipe.

Bridge #4 - Placed on protective zinc coating at welded  
joints on inside of pipe. Primed welds on  
exterior with red lead.

Submitted by,

BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
November 9, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
November 6, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor

No work performed on the above mentioned contract.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
October 31, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
October 30, 1955 on the subject mentioned project:

Martin K. Lby Constr. Co., Inc.      General Contractor

No work performed on the above mentioned contract.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R. H. Hess  
H. L. Reppart

1617 Briggs Avenue  
Wichita, Kansas  
October 24, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
October 23, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 6 Men  
Equipment - 1 crane

Davidson Plumbing Co.      Subcontractor  
Men Working - 1 Supt., 6 Men  
Equipment - 1 welding machine

Hammen Painting Co.      Subcontractor  
Men Working - 2 Men  
Equipment - 1 air compressor

Work Performed - (All Contractors)

Bridge #1 - Started work on placing the west elbow and one  
straight piece of P.C.P. Work 96% complete.

Bridge #2 - Finished placing miscellaneous steel. Started  
painting first coat of white exterior paint. Formed top to  
north abutment. Work 99% complete.

Submitted by,  
BLACK & VEATCH  
J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
October 18, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
October 16, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 6 Men  
Equipment - 2 cranes, 1 truck

Davidson Plumbing Co.      Subcontractor  
Men Working - 1 Supt., 2 Men  
Equipment - 1 welding machine

Work Performed - (Both Contractors)  
Placed concrete elbow at south end of Bridge #2. Placed  
one straight piece of 66" P.C.P. and finished connecting  
pipe line to south end of Bridge #2. Placed and welded  
hoods on expansion joints. Bridge #2 complete with ex-  
ception of painting.

Submitted by,  
BLACK & VEATCH

J.E.Mosimann

cc:R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
October 10, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
October 9, 1955 on the subject mentioned project:

Martin K. Lby Constr. Co., Inc.      General Contractor

No work performed due to rain.

Davidson Plumbing Co.      Subcontractor

No work performed due to rain.

Hamman Painting Co.      Subcontractor

No work performed due to rain.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
October 3, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
October 2, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 4 Men  
Equipment - 1 crane, 1 dozer, 1 truck  
Work Performed -  
Bridge #2 - Laid one straight piece 66" P.C.P. at north end.  
Placed concrete elbow within south abutment.

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Man  
Equipment - 1 welding machine  
Work Performed - Placed on piping for air relief valve at  
north end of bridge #2.

Hamman Painting Co.      Subcontractor  
Men Working - 2 Men  
Equipment - 1 air compressor  
Work Performed - Placed on second and final coat of exterior  
white paint at bridge #1.

Submitted by,  
  
BLACK & VEATCH  
  
J. E. Mosimann

cc: A. H. Hess  
H. L. Reppart

1617 Briggs Avenue  
Wichita, Kansas  
September 26, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
September 25, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 4 Men  
Equipment - 1 crane, 1 dozer

Davidson Plumbing Co. - Subcontractor  
Men working - 1 Supt., 8 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)  
Bridge #2 - Finished welding remainder of steel pipe. Welded  
on north adapter and placed concrete elbow. Welded  
on barriers and guard rope supports. Work approx-  
imately 98% complete.

Hamman Painting Co.      Subcontractor  
Men working - 2 Men  
Equipment - 1 air compressor  
Work Performed -  
Bridge #1 - Placed on first coat of exterior white paint.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R. H. Hess  
H. L. Reppart

1617 Briggs Avenue  
Wichita, Kansas  
September 19, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
September 18, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 6 Men  
Equipment - 1 crane, 1 dozer

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 8 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)

Bridge #2 - Placed and welded steel pipe at stations 148~~7~~  
53.60 through 147~~4~~40.60 and stations 149~~7~~97.60  
through 151~~7~~77.60. Placed and tack welded  
remainder of steel pipe for bridge #2. Steel  
pipe work approximately 75% complete.

Bridge #4 - Approximately 98% complete.

Bridge #3 - Approximately 95% complete.

Bridge #1 - Approximately 95% complete.

Submitted by,  
BLACK & VEATCH

J. E. Mosimann

cc: R. H. Hess  
H. L. Reppart

1617 Briggs Avenue  
Wichita, Kansas  
September 12, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
September 11, 1955 on the subject mentioned project:

Martin E. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 6 Men  
Equipment - 1 crane, 1 dozer  
Material Rec'd. - Expansion joint hoods

Davidson Plumbing Co.      Subcontractor  
Men Working - 1 Supt., 8 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both contractors)

Bridge #4 - Welded remainder of steel pipe. Placed and  
welded on expansion joint hoods. Placed and welded on  
north barrier. Steel pipe work approximately 98% complete.

Bridge #3 - Placed and welded on both barriers. Steel  
pipe work approximately 95% complete.

Bridge #2 - Placed and welded steel pipe at stations  
148/53.60 through 149/61.60. Placed and tack welded  
steel pipe at stations 147/42.60 through 148/17.60.  
Steel pipe work approximately 30% complete.

Submitted by,

BLACK & VEATCH

J.E.Mosimann

cc: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
September 6, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending  
September 4, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 6 Men  
Equipment - 1 crane, 1 dozer  
Material Rec'd. - None

Davidson Plumbing Co.      Subcontractor  
Men Working - 1 Supt., 8 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)  
Bridge #4 - Placed and welded steel pipe at stations  
741/71 through 744/11. Placed and tack welded steel  
pipe for remainder of bridge #4. Steel pipe work is  
approximately 90 % complete.

Submitted by,  
BLACK & VEATCH

by  
J.E. Mosimann

cc: R.H. Hess  
H.L. Reppart



1617 Briggs Avenue  
Wichita, Kansas  
August 22, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending August 21, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 18 Men  
Equipment - 3 cranes, 1 dozer, 3 well pt. systems, 1 steam pile  
   driver  
Material Rec'd. - 51 C.Y. concrete

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 6 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)  
Bridge #4 - Drove piling for piers #10 and #11 (333.2 lin. ft. and 317.2 lin. ft. respectively). Poured concrete for same (14 C.Y.). Formed and poured concrete for footings and columns for piers #10 and #11 (37 C.Y.). Steel pipe work approx. 50% complete. Piers and abutments approx. 95% complete.  
Bridge #1 - Finished placing and welding steel pipe at stations 39+00 through 41+85. Steel pipe work approx. 95% complete.

Submitted by  
BLACK & VEATCH

by  
J.E.Mosimann

CC: R.H.Hess  
H.L.Reppart

1617 Briggs Avenue  
Wichita, Kansas  
August 15, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City, Missouri

Gentlemen:

The following is the Progress Report for the week ending August 14, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men Working - 1 Supt., 18 Men  
Equipment - 3 cranes, 3 well pt. systems, 1 steam pile driver  
Material Rec'd. - 68 C.Y. concrete

Davidson Plumbing Co.      Subcontractor  
Men Working - 1 Supt., 6 Men  
Equipment - 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)

Bridge #4 - Finished driving piles for north abutment (781.3 lin. ft. excluding T. pile; T pile 28.1 lin. ft.). Drove piling for pier #9 (311.6 lin. ft. excluding T. pile; T. pile 42.0 lin. ft.). Poured concrete for piles and footing at north abutment (43 C.Y.). Poured concrete for piles, footing and column at pier #9 (25 C.Y.). Steel pipe work approx. 50% complete. Piers and abutments approx. 80% complete.

Bridge #1 - Placed steel pipe and welded at sta's. 39+00 through 39+78.5. Steel pipe work approx. 35% complete.

Submitted by,  
BLACK & VEATCH

by  
J.E. Mosimann

cc: R.H. Hess

H.  
L. Reppart

Wichita, Kansas  
August 8, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" WaterLine  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending August 7, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 8 men.  
Equip.- 2 cranes, 3 well point systems

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 6 men.  
Equip.- 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)

Bridge #4 - Finished excavation and drove sixteen piles for north abutment. Steel pipe work approx. 50% complete. Piers approx. 75% complete.

Bridge #3 - Placed and welded North elbow. Steel pipe work approx. 95% complete.

Bridge #1 - Placed and welded two pieces of steel pipe. Steel pipe work approx. 10% complete.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
August 3, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending July 31, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor  
Men working - 1 Supt., 4 men  
Equip.- 1 crane, 3 well point systems.

Davidson Plumbing Co. Subcontractor  
Men working - 1 Supt., 6 men.  
Equip.- 3 welding machines, 1 air compressor

Work Performed - (Both Contractors)  
Bridge #4 - Placed well points and started excavation for North abutment. Finished welds at stations 735/31 thru 738/91. Steel pipe work approximately 50% complete.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
July 25, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending July 24, 1955 on the subject mentioned project:

Martin K. Eby Constr.Co., Inc. General Contractor  
Men working - 1 Supt., 2 men.  
Equip.- 1 crane.

Davidson Plumbing Co. subcontractor  
Men working - 1 Supt., 6 men.  
Equip.- 3 welding machines, 1 air compressor.

Work Performed - (Both Contractors)  
Bridge #4 - completed welds at stations 734/11, 734/51 and 734/91.  
Set 66" steel pipe and tack welded between stations 735/31 and station 738/51. Steel pipe work approximately 40% complete.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
July 18, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending July 17, 1955  
on the subject mentioned project:

Martin R. Eby Constr. Co., Inc.      General Contractor  
Men working - None.  
Equip. - None.

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 4 men.  
Equip. - 2 welding machines, 1 air compressor.  
Work Performed -  
Bridge #4; Finished welds at stations 730/31, 730/51, 730/91, 731/31,  
731/71 and 732/11. Steel pipe work approximately 25% complete.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.ness  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
July 11, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending July 10, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 5 men.  
Equip.- 2 cranes, 2 trucks.  
Material Rec'd.- 4 steel pipe elbows.

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 4 men.  
Equip.- 2 welding machines, 1 air compressor.  
Material Rec'd.- None

Work Performed- (Both contractors)  
Bridge #4: Aligned and set steel pipe, tack welded at stations 732/11,  
731/71, 731/91, 731/31 and 730/51. Also set steel elbow and tack weld-  
ed at station 730/31.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
July 5, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending July 3, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor  
Men working - 1 Supt., 3 men.  
Equip.- 1 crane, 1 truck 1 dozer.  
Material Rec'd.- 6 pieces 66" steel pipe, rockers.

Davidson Plumbing Co. Subcontractor  
Men working - 1 Supt., 5 men.  
Equip.- 2 welding machines, 1 air compressor.  
Material Rec'd. - None.

Work Performed - (Both Contractors)  
Bridge #3: Placed rockers in position. Set south half of bridge #3  
crossing. Made weld at Sta. 675~~0~~.5. Crossing approx. 90% complete.  
Bridge #4: Aligned and set steel pipe and made welds at Stations  
733~~4~~71, 733~~4~~31, 732~~4~~91 and 732~~4~~51. Concrete work approx. 70% complete.  
Steel pipe work approx. 10% complete.  
Bridge #2: Started backfilling.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
June 27, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending June 26, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.      General Contractor  
Men working - 1 Supt., 5 men.  
Equip.- 2 cranes, 2 trucks, 1 dozer.  
Material Rec'd.- 3 pieces 66" steel pipe.

Davidson Plumbing Co.      Subcontractor  
Men working - 1 Supt., 5 men.  
Equip.- 2 welding machines, 1 air compressor.  
Material Rec'd.- None.

Work Performed - (Both contractors)

Aligned and set steel pipe for north half of bridge #3 crossing. Made welds at stations 674+66.5, 675+46.5, 676+00 and 674+50. Started welding joints for bridge #4 at stations 730+30 and 744+72.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JLM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita, Kansas  
June 20, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending June 19, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor

Men working - 1 Supt., 9 men.

Equip.- 2 cranes, 1 dozer, 2 trucks, 1 welding machine, 3 well point systems.

Material Rec'd.- 50 cu.yds. concrete.

Work Performed -

Poured walls of south abutment at bridge #3. Concrete work on crossings approximately 90% complete.

Davidson Plumbing Co. Subcontractor

Men working - 1 Supt., 5 men.

Equip.- 2 welding machines, 1 air compressor.

Material Rec'd. - None.

Work Performed -

Welded first joint of 66" steel pipe at approx. station 675+86.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
June 13, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending June 12, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.                      General Contractor

Men working - 1 Supt., 19 men

Equip.- 2 cranes, 1 dozer, 4 trucks, 1 steam pile driver, 1 welding  
machine, 3 well point systems.

Material Rec'd.- 95 cu.yds. concrete.

Work Performed -

Bridge No. 3. Finished driving piling for center pier. Placed rebar,  
formed and poured North Abutment and center pier. Placed rebar and  
formed walls of South Abut. Total length of piles excluding test pile  
in center pier, 196.0 feet. Test pile length 38.9 feet.

Submitted by,  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
June 6, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending June 5, 1955 on the subject mentioned project:

Martin K. Eby Constr.Co., Inc. General Contractor

Men working - 1 Supt., 1 Engr., 21 men

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 5 trucks, 1 welding machine and 3 well point systems.

Material Rec'd.- 66" steel pipe fittings.

Work Performed -

Excavated and drove all piles for south abutment at bridge No. 3. Total length of piles, excluding test pile- 907.2 feet. Test pile length - 34.9 feet. Placing rebars and forming walls for north abutment at bridge No. 3.

Submitted by  
BLACK & VEATCH

by  
J. E. Mosimann

JEM/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
May 31, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #14

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending <sup>29</sup> May 31, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 23

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 6 trucks, 1 welding  
machine and 3 well point systems.

Material Rec'd.- To date the Contractor has received on the job sites,  
30 pieces of 66" steel pipe Approx. 31 feet long and 4 special fittings.

Work Performed -

Poured column of pier #7, bridge #4. Moved equipment to bridge #3 and  
drove all piling for north abutment, poured same and also poured footing  
for north abutment.

Submitted by  
BLACK & VEATCH

by  
B.L.Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
May 24, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #13

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending May 22, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 25

Equip.- 2 cranes, 1 steam pile driver, 1 dozer, 4 trucks, 1 welding  
machine and 3 well point systems.

Work Performed -

Placed rebars for and poured footings and columns of Piers 5 and 6.  
Excavated for, drove piping, and poured pilings, footings and columns  
for Pier 8. Did same for Pier 7, except that column was not poured.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
May 17, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending May 15, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc.            General Contractor  
Men working - 1 Supt., 1 Engr., 19 men.  
Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 4 trucks, 1 welding machine and 2 well point systems.  
Material Rec'd.- 42 c.y. concrete, steel piles for Brg. #3, 6 sections of 66" steel pipe.  
Work Performed -  
Formed and poured columns of piers #3 and #4. Drove piling and poured same for piers #5 and #6. Placed well point system for pier #7. Total length of piling for pier #5 was 335.1 ft. Total length of piling for pier #6 was 348.9 ft. Preceding work performed on bridge #4.

Submitted by  
BLACK & VEATCH

by  
J. E. Mosimann

JLE/ab  
cc:R.H.Hess  
H.L.Repart

1617 Briggs Ave.  
Wichita, Kansas  
May 9, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #11

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending May 8, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 21

Equip.- 2 cranes, 1 steam pile driver, 1 dozer, 4 trucks, 1 welding machine and 2 well point system.

Work Performed -

Poured walls of south abutment, drove piling for piers 2, 3 and 4 and poured same, poured footings for piers 2, 3 and 4 and column for pier 2. All above work on Bridge #4.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita 3, Kansas  
May 2, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #10

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending May 1, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co. Genreal Contractor

Men working - 23

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 4 trucks, 1 welding  
machine, and 1 well point system.

Work Performed -

Completed driving piling for south abutment Bridge #4, poured footing slab  
and began setting inside forms. Drove piling and poured footing and  
column of pier #1(Sta. 731451)

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

1617 Briggs Ave.  
Wichita, Kansas  
April 25, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #9

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending April 24, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co.          General Contractor

Men working - 26

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 3 trucks, 1 welding machine and 2 well point systems.

Material Rec'd.- 3 truck loads of reinforcement steel and steel storm hood for expansion joint, at Bridge #4.

Work Performed -

Completed concrete work on piers and abutment at Bridge #2 except the thrust blocks in abutments.

Began, but did not complete, the driving of piles at South abutment of Bridge #4. Began excavating and dewatering for pier #1 Bridge #4.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
April 18, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #8

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending April 17, 1955 on the subject mentioned project:

Martin K. Aby Constr. Co. General Contractor

Men working - 27

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 4 trucks, 2 welding machines and 1 well point system.

Material Rec'd.- 98 starter pile shells 30 ft. long.

Work Performed -

Poured piles for piers #2 & #3, footing for pier #4 and column for pier #6. Formed and placed re-bars in columns of piers #4 and #5 and poured same. Also poured footing for pier #2.

All above work on Bridge No. 2.

Dewatering and began excavating for south abutment Bridge No. 4.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
April 11, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.4  
Weekly Progress Report #7

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending April 10, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 27

Equip.- 3 cranes, 1 steam pile driver, 1 dozer, 4 trucks, and 2 welding machines.

Material Rec'd.- 100 steel pile shells 30 ft. long.

Work Performed -

Completed driving all piles for Bridge No. 2. Poured walls of S.E. abutment, footing for N.W. abutment and footing for pier #6 at Sta. 152/67.6. All above work on Bridge No. 2.

Very truly yours,  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
April 4, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report #6

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending April 3, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co.      General Contractor

Men working - 22

Equip.- 3 cranes, 1 steam pile driver, 4 trucks, 1 dozer and 2 welding machines.

Material Rec'd.- 1 storm hood for expansion joint Bridge #2 and all guard rope supports for Bridge #2.

Work Performed -

Completed driving piles for S.E. abutment, also, drove piles for N.W. abutment and piers, 1(Sta. 147+99.6) and 6(Sta. 152+67.6). Poured footing for S.E. abutment and footing and column for pier #1. All above work on Bridge #2.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
March 28, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report #5

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending March 27, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 15

Equip.- 2 cranes, 1 steam pile driver, 4 trucks, 1 dozer, 1 low boy (part time), 2 welding machines, and 1 well point system.

Material Rec'd.- 35 pile shells 30' long. 35 pile shell extensions 26' long.

Work Performed -

Placed rebars and poured east abutment, Bridge No. 1, (Sta. 39/00)  
Excavated for and drove 22 piles for southeast abutment Bridge No. 2 (Sta. 147/42.6)

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
March 21, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report #4

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending March 20, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 18

Equip.- 2 cranes, 1 steam pile driver, 3 trucks, 1 lowboy, 1 dozer, 2 welding machines, and 1 well point system.

Material Recd.- 1 storm hood for expansion joint, 1 valve box for air relief valve, 18 guard rope supports(all for Bridge No. 1)

Work Performed -

Completed driving piles for east abutment Bridge No. 1, Sta. 39+00 and poured foundation for same. Drove piles and built pier No. 1(Sta.39+95) complete to Elev. 1305.67.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess

*R. H. Hess*

Wichita, Kansas  
March 14, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report #3

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending March 13, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co.      General Contractor

Men working - 16

Equip.- 2 cranes, 1 steam pile driving rig, 3 trucks, 1 low boy, 2 dozers,  
2 welding machines, 1 well point system.

Material Rec'd.- 34 steel pile shells 30' long. 34 steel pile exten-  
sions 26' long.

Work Performed -

Poured walls of west abutment, Bridge No.1, Sta. 41/85, and drove all  
but five pile shells for East abutment, Sta. 39/00.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
March 7, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report #2

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending March 6, 1955  
on the subject mentioned project:

Martin K. Eby Constr. Co. General Contractor

Men working - 17

Equip.- 1 crane, 2 welding machines, 1 well point system and 1 pile  
driving rig.

Material Rec'd. - None.

Work Performed -

Completed pouring of all steel pile shells at West abutment, Bridge #1,  
poured footing slab and placed rebars and set forms for walls of same.  
Also built pier at Sta. 40/90 complete to Elev. 1305.67

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R.H.Hess  
H.L.Reppart

Wichita, Kansas  
February 28, 1955

Subject: Wichita, Kansas  
Overhead Crossings, 66" Water Line  
Project No. 2155, G-5.1  
Weekly Progress Report # 1

Black & Veatch  
4706 Broadway  
Kansas City 12, Mo.

Gentlemen:

The following is the Progress Report for the week ending February 27, 1955 on the subject mentioned project:

Martin K. Eby Constr. Co., Inc. General Contractor  
Men working - 15

Equip.- 1 crane, 2 welding machines, 1 well point system, and 1 complete steam pile driving rig, including 1 additional crane.

Material Rec'd. - All steel shells for piles at Bridge #1 and re-bars for piers and abutments at Bridge #1.

Work Performed-

Drove all pile shells for West abutment and filled all but two with concrete.

Submitted by  
BLACK & VEATCH

by  
B. L. Kinney

BLK/ab  
cc:R. H. Hess

*HL Report*