



SITE 6

Sheet 27 of 42

Douglas

N ROOSEVELT AVE

E 1ST ST N

N QUENTIN AVE

158

155

149

Church
3800 E. Douglas



Video Inspection Master Report

4/16/2012
8:25 AM

US Structure: 5747-146 158 N ROOSEVELT ST Date Insp: 4/12/2010 Basin: EC01G
 DS Structure: 5747-145 149 N QUENTIN AVE Dir Televised: Upstream To Downstream

Pipe Information

Shape: Round Length Status: Record Drawings
 Dia/Ht: 8 Material: VCP Project No. : C-104
 Length: 198.0 Slope: 0.400 DVD #0570 Index:

Obs. #	VTR	Counter	Distance	Location	Description	Rating	Ratings			
							Obsrvd (gpm)	Est. (gpm)	Struct Clean	Remain (gpm)
1					5747-146 US Manhole	1	0.000	0	0	0.000
2					Roots	3	0.008	5	8	0.008
3					Roots	3	0.008	5	8	0.008
4					Roots	4	0.010	10	25	0.010
5					Stopped Inspection	4	0.000	0	0	0.000
(roots are fairly heavy / had to stop and clean the line before completing the televising)										

6					24.7 Roots	22	0.000	0	0	0.000
7					27.1 Roots	4	0.010	10	25	0.010
8					30.7 Roots	3	0.008	5	8	0.008
9					32.3 Roots	3	0.008	5	8	0.008
10					39.8 Crack-Radial	3	0.004	5	0	0.004
11					47.5 Crack-Horizontal	2	0.002	2	0	0.002
12					51.1 Begin internal sleeve repair (CIPP)	1				
13					52.8 158 NORTH ROOSEVELT Break-In Conn	1	active			
14					57.5 End internal sleeve repair (CIPP)	1				
15					57.5 faces 155 NORTH QUENTIN Wye Service	1	camera could not turn to look at wye			
16					58.3 Crack-Horizontal	3	0.004	5	0	0.004
17					60.4 Crack-Horizontal	3	0.004	5	0	0.004
18					63.6 Crack-Horizontal	3	0.004	5	0	0.004
19					65.4 Crack-Horizontal	3	0.004	5	0	0.004
20					66.7 Broken Pipe	3	0.010	60	0	0.010
21					68.4 Crack-Horizontal	3	0.004	5	0	0.004
22					70.8 Crack-Horizontal	3	0.004	5	0	0.004
23					76.3 Roots	3	0.008	5	8	0.008
24					79.3 faces 158 NORTH ROOSEVELT Wye Service	1	camera could not turn to look at wye			
25					80.8 Roots	2	0.004	2	4	0.004
26					82.8 faces 155 NORTH QUENTIN Wye Service	1	camera could not turn to look at wye			
27					83.3 Roots	2	0.004	2	4	0.004
28					85.6 Roots	2	0.004	2	4	0.004
29					89.3 Roots	2	0.004	2	4	0.004
30					89.6 Crack-Horizontal	1	0.001	1	0	0.001
31					91.0 Crack-Horizontal	3	0.004	5	0	0.004

Video Inspection Master Report

4/16/2012
8:25 AM

US Structure: 5747-145 158 N ROOSEVELT ST Date Insp: 4/12/2010 Basin: EC01G
 DS Structure: 5747-145 149 N QUENTIN AVE Dir Televised: Upstream To Downstream

32	93.7		Crack-Horizontal	3	0.004	5	0	0.004
33	96.5		Crack-Radial	3	0.004	5	0	0.004
34	104.7	faces 158 NORTH ROOSEVELT	Wye Service	1	camera could not turn to look at wye			
35	108.4	faces 155 NORTH QUENTIN	Wye Service	1	camera could not turn to look at wye			
36	130.4	faces 144 NORTH ROOSEVELT	Wye Service	1	parking lot / camera could not turn			
37	133.2	faces 149 NORTH QUENTIN	Wye Service	1	camera could not turn to look at wye			
38	144.2		Crack-Radial	3	0.004	5	0	0.004
39	151.9		Broken Pipe	4	0.030	78	0	0.030
40	153.3	faces 144 NORTH ROOSEVELT	Break-In Conn	1	parking lot / camera could not turn			
41	154.7		Crack-Horizontal	3	0.004	5	0	0.004
42	155.8	faces 144 NORTH ROOSEVELT	Wye Service	1	parking lot / camera could not turn			
43	158.2	149 NORTH QUENTIN / PVC	Break-In Conn	1	active			
44	167.7		Broken Pipe	3	0.010	60	0	0.010
45	168.7		Observation Hole / cracks around the OH	1	0.000	0	0	0.000
46	170.4		Crack-Horizontal	3	0.004	5	0	0.004
47	173.0		Crack-Radial	3	0.004	5	0	0.004
48	178.1		Broken Pipe	2	0.008	44	0	0.008
49	179.5	faces 144 NORTH ROOSEVELT	Break-In Conn	1	parking lot / camera could not turn			
50	181.2	faces 144 NORTH ROOSEVELT	Wye Service	1	parking lot / camera could not turn			
51	184.1	faces 149 NORTH QUENTIN	Wye Service	1	camera could not turn to look at wye			
52	196.2		Broken Pipe / small chips in the VCP	2	0.008	44	0	0.008
53	198.5		5747-145 DS Manhole	1	0.000	0	0	0.000