




**EROSION CONTROL NOTES**

1. EROSION CONTROL IS TO MEET ALL FEDERAL, STATE, COUNTY & LOCAL CODE STANDARDS.
2. CONTRACTOR SHALL PROVIDE AND PRESERVE EROSION PROTECTION THROUGHOUT PROJECT CONSTRUCTION. THE PLAN PROVIDED HERE IS FOR FINAL PROTECTION, VARIOUS PHASES OF THIS PLAN SHALL BE IMPLEMENTED OR MODIFIED TO CONTROL EROSION. MODIFICATIONS OF THE PLAN SHALL BE APPROVED BY THE OWNERS REPRESENTATIVE.
3. CONTRACTOR IS RESPONSIBLE FOR MAINTAINING AND IMPLEMENTING ALL EROSION CONTROL.
4. CONTRACTOR SHALL MAINTAIN THE EXISTING STABILIZED CONSTRUCTION ENTRANCE.

**CRIMPING NOTES**

1. ONCE TOPSOIL HAS BEEN PLACED, DISC/SCARIFY SOIL PRIOR TO SPREADING PRAIRIE HAY.
2. SPREAD PRAIRIE HAY (2 TONS/AC) AND IMMEDIATELY CRIMP INTO TOPSOIL WITH SUITABLE MECHANICAL EQUIPMENT.



**EROSION CONTROL LEGEND**

- SEEDING LIMITS  
ANNUAL RYE 200 LBS/ACRE (0.22 AC)  
FERTILIZE 10-20-10 @ 150 LBS/ACRE  
(QUANTITIES GIVEN FOR INFORMATION ONLY)
- PROPOSED STORM SEWER LINE
- 1360— PROPOSED CONTOURS
- AREA INLET PROTECTION (4)
- ◐ CURB INLET PROTECTION (2)

**EROSION CONTROL PLAN**  
SCALE: 1"=30'



STORM WATER SEWER PLAN FOR  
**BAY COUNTRY ADDITION**  
PHASE 1

©2013 MKEC Engineering All Rights Reserved www.mkec.com  
These drawings and their contents, including, but not limited to, all concepts, designs, & ideas are the exclusive property of MKEC Engineering (MKEC), and may not be used or reproduced in any way without the express consent of MKEC.

**EROSION CONTROL PLAN**

PROJECT NO.	468-84888	
DATE	OCTOBER 2013	
SCALE	1"=30'	
DESIGNED	DRAWN	CHECKED
SPE	SPE	GJA

NO.	REVISION	DATE