

4725 I

LA QUINTA - K90 + GREENWICH
PPD - PPLW

4/25/16

CK 4

4/26/16

CK 4

4/27/16

4/28/16

CK 4

4/29/16

CK 4

4725 I

(25)

4/25/16

CK STARTED @ ROUGHLY 200+40 (B)
SWS LINE B AND HEADED WEST.
REASON FOR NOT STARTING @ 200+00
IS BC BERM NEEDS TO BE CUT OUT.
CK INSTALLING PROPER SAND BED +
COVER. CK STOPPED @ 202+00.

4/26/16

CK CONT SWS LINE "B" FROM
202+00 TO 203+00.

4/27/16

NO WORK DUE TO YESTERDAY'S
RAIN.

4/28/16

CK STARTED SWS LINE "A" @ 210+40
AND HEADING WEST. CK REACHED
211+00.

4/29/16

NO WORK PERFORMED.