

4725 I

5/4/16

CK 4

5/5/16

CK 4

5/6/16

CK 0

(26)

4725 I

5/2/16 - 5/3/16

NO WORK

5/4/16

CK INSTALLED LINE A FROM 211+00 TO CURB INLET @ 213+29.38. BACKFILL LOOKS GREAT. APPROPRIATE SAND BEDDING + COVER IS BEING USED.

5/5/16

CK HOPPED BACK OVER TO SUS LINE B ON THE SOUTH SIDE OF THE BUILDING. PICKED UP @ 203+00 AND FINISHED. INVERTS + COVERS WERE POURED ON 203+25 (B) AND 213+29 (A). CK NEEDS TO FINISH THE LAST 40 LF OF BOTH LINES ONCE ~~DITCH~~^{1/2"} BERM IS CUT OUT WHICH IS HAPPENING TODAY.

5/6/16

NO WORK FOR CK. OTHER CONTRACTOR IS FINISHING CUT IN BERMS FOR SUS.