

DAILY CONSTRUCTION INSPECTION REPORT

Date: 20 MAR 26

City Project Number: 2085-007659 PPW (Ferrells 2<sup>ND</sup> Add)

KEM Project Numbers: 26-052

Contractor: FPS

Inspector: Eric Miner

Weather: 56° + Sunny

Construction Activities: \_\_\_\_\_

\* City on Site Conducting the  
TAP \*

START @ STA 0+00 install 8"x6"  
tapping sleeve + valve

install 6'3" length of Ductile IRON

and then the fire hydrant assembly

Thrust blocks were formed and

Poured (behind Tapping sleeve and behind

F/H) all Ductile IRON was tightly

wrapped w/ 8mil Plastic (couple layers)

- test station and ANODE not installed

yet but will be Monday

F/H was wrapped and will cover barrel  
when pea gravel is added.