



Garver Daily Report (w/ Materials Testing Data) #46

Name	01-15-25 Daily Report PMH
Status	Open
Assignee	Patrick Herman (PHE)
Date	01-15-2025
Plans	—

General Info

Prepared By	Patrick Herman (PHE)
Owner's Project No.	22T41051
Contract Day	20
Notice to Proceed Date	11-18-2024
Start Date	11-18-2024
Contract Days	40
Estimated Completion Date	01-10-2025
Prime Contractor	Mies Construction
Superintendent	Albert Williams
Superintendent Phone	316-761-2217

Weather & Site Conditions

Observed weather and site conditions.						
Weather Day?	High Temp.	Low Temp.	Precipitation (in.)	Weather Conditions	Site Conditions	Notes
	30 °F	15 °F	0.0	Clear	Frozen	N/NE wind 5-10mph. Site is snow covered with 4"+/- of accumulation. Forecasted temperatures are to be freezing for the remainder of the week.

Weather Data

Time	Condition	Temperature	Precipitation	Humidity	Wind
15 Jan 06:00 AM	Sunny	11°F	0.0"	82%	0 mph
15 Jan 12:00 PM	Sunny	39°F	0.0"	60%	9 mph
15 Jan 04:00 PM	Clear	33°F	0.0"	79%	7 mph

Observation

Description of work being performed.

Company	Description of Work
Meis Construction	I arrived on site as requested at approximately 12pm where I found a crew of 2 men working to blow off each of the four watermain lines. This process had already begun prior to my arrival. The water was being blown in an upward direction to allow contact with air. I did not observe super-chlorinated water going into any bodies of water, rivers, or tributaries. Once each line was blown off, crew lowered the flow at the valves and sampled the water. Each location had 2 bottles sampled. Crew informed me that they were going to take the samples to the City of Wichita testing laboratory. I signed the chain and custody forms for each of the four tests and the contractor took the samples to the lab for testing. I left the site at approximately 1:30pm.

Coordination/Instruction

Coordination efforts, meetings or instruction to the Contractor.

Type of Coordination	Comments
----------------------	----------

Delays or Issues

Note any issues observed that could cause delays to the progression of work.

Delays/Issues	Comments
---------------	----------

Franchise Utilities

Contract Items

Contract items installed, measured and ready for payment.

Pay Item	Quantity Installed	Location	Notes
----------	--------------------	----------	-------

Personnel

List of contractors and subcontractors that are on-site performing work.

Company	Position	Crew	Number
---------	----------	------	--------

Equipment Log

List of equipment that is on-site.

Company	Equipment	Qty On-Site	Qty Used	Notes
---------	-----------	-------------	----------	-------

Materials Testing

Information regarding observed material testing performed in the field.

Type of Material	Type of Test	Location	Testing Firm	Test Result	Pass/Fail	Comments	Retest?
------------------	--------------	----------	--------------	-------------	-----------	----------	---------

Attachments

Provide photos of work being performed, tickets and material delivery receipts.





Signature

Signed by Patrick Herman - Team Lead, Garver
on January 15, 2025 01:39 PM from Patrick Herman's device

Patrick Herman