



Construction Engineering Division
1801 S. McLean Blvd., Suite B
Wichita KS, 67213
(316) 268-4027

Project Summary

Project Name: **Water Main Line Replacement - St. Paul and Newell Streets**

Project No.: 2024-034045 MUNIS No.: W4015 ORG Code: 54250024
Location: (south of Central, west of McLean Boulevard)
Section: 24 Township 26 S. Range 1 E
Working Day Allocated: 30 Working Days Charged: 23

Surveyor:	<u>N.A.</u>	Engineer:	<u>Terhune</u>	Dates	Bid Date:	<u>08/29/25</u>
Inspector:	<u>Skilling</u>			Notice to Proceed:		<u>09/24/25</u>
Contractor:	<u>Wilcat Construction Co., Inc.</u>			Start Construction:		<u>01/07/26</u>
Sub Contractor:	<u>Atkinson Boring, Cillessin</u>	Estimate:	<u>\$673,900.00</u>	Close Traffic:		<u>NA</u>
		Bid:	<u>\$533,249.00</u>	Open Traffic:		<u>NA</u>
Consultant:	<u>PEC</u>	Difference:	<u>\$140,651.00</u>	Comp. Construction		<u>11/18/25</u>
				Final Acceptance:		<u>11/25/25</u>
				File Sent Up-Stairs:		<u>04/10/26</u>
				Cert. Of Completion:		<u>05/29/26</u>

Air Test **T.V. Test** **Water Test**
Pass: N.A. Pass: N.A. Pass: Yes
MH Vac Test: N.A. As-Built: Yes

Change Orders Number of Change Orders 1

No.	Date	Approved	Amount	MUNIS #
1	03/17/26	03/25/26	\$18,796.38	W4015

Defects

Type of Defects: NONE
Letter?: Date: Date Corrected:

Check List

Insp Chk List:	<u>Yes</u>	As-Built CS:	<u>Yes</u>	SS Release:	<u>N.A.</u>
Consultant Eval:	<u>Yes</u>	Driveway Calc:	<u>N.A.</u>	TV Test:	<u>N.A.</u>
Plan Changes:	<u>Yes</u>	WL Pass:	<u>Yes</u>	WL P&VO:	<u>Yes</u>
Punchlist Defects:	<u>Yes</u>	WL Release:	<u>N.A.</u>	Riser Location Table:	<u>N.A.</u>
As-Built Grad:	<u>N.A.</u>	SS Pass.:	<u>N.A.</u>	MH Vac & Grade:	<u>N.A.</u>
BMP Release	<u>NA</u>				
WS Shutdown:	<u>Yes</u>				
Subgrade:	<u>N.A.</u>				

Other Notes
