



Construction Engineering Division
1801 S. McLean Blvd., Suite B
Wichita KS, 67213
(316) 268-4027

Plan Deviations/Changes

Project Name: SS Improvements Lift Station No. 16
Project Location: Poplar Street, south of E 37th Street N
Project No: 468-2020-019216
MUNIS No: S0013/S0015/S3M02 / 53200220
Contractor: Wildcat Construction Co., Inc.
Inspector: Levi Wheeler

Description of changes made from the plans during construction

>Pipe penetrations going into the wetwell were 4" and not the per plan 6". Wildcat used a 6" to 4"(Star) reducer before going into the wetwell, 6' of 4"DICL, 4" Flanged 90* Bend, 6.6' of Flanged 4"DICL to Pump.
>Transformer pad was not removed and replaced due to its good condition. Flowable fill was installed under the pad to for support and settlement control.
>Generator and electrical gear was relocated. See "REVISED Electrical Layout_SHEET E401" in the revised plans folder.

