



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 2 April 2026
DAY: Thursday

CITY NUMBER: 2025-031899 PPW W. D. : OF

BAUGHMAN JOB #: 26-02-E390 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Carlos

INSPECTOR ON-SITE:

WEATHER: Sunny LOW 61 °F HI: 69 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Using the mini-ex they uncovered the main along Rock Rd.

Encountered various unmarked conflicts

*sprinkler, comm conduit, elec. conduit, unknown wire

Sleeve placed in foundation forms for pour tomorrow. Slightly

shallow based upon outside grade (not FFE) and lowered

Scheduling tap

Secured open area with fencing

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 3 April 2026
DAY: Friday

CITY NUMBER: 2025-031899 PPW W. D. : OF

BAUGHMAN JOB #: 26-02-E390 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Carlos

INSPECTOR ON-SITE:

WEATHER: Cloudy, windy LOW 61 °F HI: 69 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: COW tapped main

Laid FL from tap vlv about 40'

Secured site

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 6 April 2026
DAY: Monday

CITY NUMBER: 2025-031899 PPW W. D. : OF

BAUGHMAN JOB #: 26-02-E390 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Carlos

INSPECTOR ON-SITE:

WEATHER: Sunny LOW 45 °F HI: 71 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Finished laying FL on sand

Installed riser

Poured thrust blocks behind main and riser

Backfilled a portion of the FL over a full stick of pipe to allow

access to other crews - Ok'd with Dawnita and photographed

Plans call for F/V but, the trench is only 24" deep. Too shallow

to properly F/V.

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 7 April 2026

DAY: Tuesday

CITY NUMBER: 2025-031899 PPW W. D. : OF

BAUGHMAN JOB #: 26-02-E390 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Carlos

INSPECTOR ON-SITE:

WEATHER: Sunny LOW 46 °F HI: 68 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: FL inspected by Dawnita, OK'd for backfill

Covered in sand

Soil backfill

TS @ tap

REMARKS:



DATE: 8 April 2026

DAY: Wednesday

W. D. : OF

INSPECTOR: Jeff Priddle

FOREMAN: Carlos

LOW: 54 °F HI: 74 °F

sidewalk over tap excavation

Waiting on pressure test and water quality



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 13 April 2026
CITY NUMBER: 2025-031899 PPW DAY: Monday
BAUGHMAN JOB #: 26-02-E390 W. D. : OF
UTILITY CONTRACTOR: McCullough Excavation INSPECTOR: Jeff Priddle
INSPECTOR ON-SITE: FOREMAN: Carlos Rendon
WEATHER: Cloudy LOW 70 °F HI: 85 °F
EQUIPMENT:
MATERIALS:
WORK PERFORMED: Pressure Test

Start: 10:10a @ 218 psi

End: 12:10p @ 218 psi

PASS

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: The Cheesecake Factory DATE: 20 April 2026
DAY: Monday

CITY NUMBER: 2025-031899 PPW W. D. : OF

BAUGHMAN JOB #: 26-02-E390 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Carlos Rendon

INSPECTOR ON-SITE:

WEATHER: Sunny LOW 45 °F HI: 75 °F

EQUIPMENT:

MATERIALS:

WORK PERFORMED: Water Quality sample taken: 11:25a

(Water Quality Passed)

Job Complete.

REMARKS: