



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Water Distribution to Serve DATE: 7-May-2026
Proctor Athletic Facility (11010 E. 28th St. N.) DAY: Thursday
CITY NUMBER: 2026-007071 PPW W. D. : OF
BAUGHMAN JOB #: 26-05-E486 INSPECTOR: Jeff Priddle
UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Ramon Bailon
INSPECTOR ON-SITE:

WEATHER: Sunny LOW 41 °F HI: 76 °F

EQUIPMENT: Ex, Loader, Trailer

MATERIALS: pipe/fittings, sand, rock

WORK PERFORMED: Excavated and laid line 1 from 0+95 to 2+36 on sand bedding
Covered in sand and installed dig tape
Tracer wire attached
Pouring b/o thrust block and valve anchor today at 2:00p
Tap to be installed by COW today
Bore next week from tap to 0+95
Tap Valve = AFC

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Water Distribution to Serve DATE: 12-May-2026

Proctor Athletic Facility (11010 E. 28th St. N.) DAY: Tuesday

CITY NUMBER: 2026-007071 PPW W. D. : OF

BAUGHMAN JOB #: 26-05-E486 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Ramon Bailon

INSPECTOR ON-SITE: _____

WEATHER: Sunny, windy LOW 53 °F HI: 91 °F

EQUIPMENT: Ex, Loader, Trailer

MATERIALS: pipe/fitings, sand, rock

WORK PERFORMED: Potholed bore conflicts 11 May 2026

Excavated bore pit and bored 0+00 to 0+66

Pushed Certa-Lok through bore to tap

REMARKS: _____



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Water Distribution to Serve DATE: 13-May-2026
Proctor Athletic Facility (11010 E. 28th St. N.) DAY: Wednesday
CITY NUMBER: 2026-007071 PPW W. D. : OF
BAUGHMAN JOB #: 26-05-E486 INSPECTOR: Jeff Priddle
UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Ramon Bailon
INSPECTOR ON-SITE:

WEATHER: Sunny LOW 58 °F HI: 82 °F

EQUIPMENT: Ex, Loader, Trailer

MATERIALS: pipe/fittings, sand, rock

WORK PERFORMED: Finished attaching bore pipe to tap valve
Set 8' of ductile between bore pipe and 0+95 using a 45 and 11.25 w/mega-lug
Placed thrust blocks at 45 and 11.25
Connected tracer wire from bore to 0+95
Sand covered and soil backfill with compaction
L1 complete to testing

REMARKS:



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Water Distribution to Serve DATE: 18-May-2026
Proctor Athletic Facility (11010 E. 28th St. N.) DAY: Monday

CITY NUMBER: 2026-007071 PPW W. D. : OF

BAUGHMAN JOB #: 26-05-E486 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Ramon Bailon

INSPECTOR ON-SITE: _____

WEATHER: Cloudy LOW 54 °F HI: 82 °F

EQUIPMENT: Ex, Loader, Trailer

MATERIALS: pipe/fittings, sand, rock

WORK PERFORMED: Pressure test

start: 10:30a @ 167 psi

end: 12:30p @ 166 psi PASS

REMARKS: _____



PROJECT INSPECTION DAILY REPORT

BAUGHMAN COMPANY, P.A. WICHITA, KANSAS

PROJECT: Water Distribution to Serve DATE: 22-May-2026
Proctor Athletic Facility (11010 E. 28th St. N.) DAY: Friday

CITY NUMBER: 2026-007071 PPW W. D. : OF

BAUGHMAN JOB #: 26-05-E486 INSPECTOR: Jeff Priddle

UTILITY CONTRACTOR: McCullough Excavation FOREMAN: Ramon Bailon

INSPECTOR ON-SITE: _____

WEATHER: Cloudy LOW 60 °F HI: 83 °F

EQUIPMENT: Ex, Loader, Trailer

MATERIALS: pipe/fittings, sand, rock

WORK PERFORMED: _____

Water quality sample taken @ 10:20 am

(Quality Samples Passed)

Project Complete.

REMARKS: _____
