

Summary of Working Days

Project Name: Re-use Water Pump Station Area Engr.: Baalman

Project Location: Waste Water Treatment Plant #2 (57th Street South & Hydraulic)

Project Number: 468-85112
OCA Number: 620784
Payment Basis: LS / MQ
Contractor: Wildcat Construction Co., Inc.

Always provide the critical item of work statement first. Then summarize the work that took place. Provide less detail than the "Daily Report" and don't copy and paste the same information.

Contract Completion Date November 4, 2016

Date of Beginning Work: June 13, 2016

Week of July 4, 2016 thru July 9, 2016

Monday 07/04/16	1	Holiday 4th of July
Tuesday 07/05/16	1	Critical item of work (CIOW) is wetwell construcion. Excavated wet well and demolished 2" water line.
Wednesday 07/06/16	1	CIOW is wet well construcion. Excavation and dewatering of wet well. Delivered rebar to job site for sump and floor of wet well.
Thursday 07/07/16	1	CIOW is wet well construcion. Excavation and dewatering of wet well. Froming and setting rebar for sump areas and floor of wet well.
Friday 07/08/16	1	CIOW is wet well construcion. Placed concrete for basement floor and sump areas on wet well. Plan to form up the walls next week.
Saturday 07/09/16	0	CIOW is wet well construcion. Concrete in cure, no workday charged.
Sunday 07/10/16	0	

We would not charge a working day if the critial item of work can not be done.

Days Charged this Week	5
Previously Charged	15
Total to Date	20
Total Remaining	11/04/16
Date Closed to Traffic	N.A.
Date Opened to Traffic	N.A.
Date Project Completed	

You have to enter the previous week's total and the cells should calculate the remaining boxes.

Inspector: Jefferson D. Therrell Approved
Inspector, MKEC

*Date: _____
Engineer, Greg Baalman

Contractor

Construction Manager

* Any discrepancies shall be resolved with the Area Engineer within 10 days of the above date.

Remarks: