

**Summary of Working Days**

Project Name: Re-use Water Pump Station Area Engr.: Baalman  
 Project Location: Waste Water Treatment Plant #2 (57th Street South & Hydraulic)  
 Project Number: 468-85112  
 OCA Number: 620784  
 Payment Basis: LS / MQ  
 Contractor: Wildcat Construction Co., Inc.  
 Contract Completion Date: November 4, 2016 Work Order Date: 06/13/16  
 Date of Beginning Work: August 29, 2016  
 Week of August 29, 2016 thru September 4, 2016

Monday 08/29/16	1	Critical item of work (CIOW) is wet well construction. Continued forming up the MCC room foundation using Simon Forms.
Tuesday 08/30/16	1	Critical item of work (CIOW) is wet well construction. Continued forming up the MCC room foundation using Simon Forms.
Wednesday 08/31/16	1	Critical item of work (CIOW) is wet well construction. Continued forming up the MCC room foundation using Simon Forms. We had approximately 0.5 in of rain fall.
Thursday 09/01/16	1	Critical item of work (CIOW) is wet well construction. Poured the curb walls for the MCC room and the Chlorination room.
Friday 09/02/16	1	Critical item of work (CIOW) is wet well construction. Removing Simon forms and spreading the dirt fill for the floor base in the MCC and Chlorination room.
Saturday 09/03/16	X0	no work onsite <i>Holiday weekend</i>
Sunday 09/04/16	0	no work onsite

Days Charged this Week	<del>6</del> 5
Previously Charged	61
Total to Date	<del>67</del> 66
Total Remaining	11/04/16
Date Closed to Traffic	N.A.
Date Opened to Traffic	N.A.
Date Project Completed	

Inspector: Jefferson D. Therrell Approved  
*Inspector, MKEC*

\*Date: \_\_\_\_\_  
Engineer, Greg Baalman

\_\_\_\_\_  
 Contractor Construction Manager

\* Any discrepancies shall be resolved with the Area Engineer within 10 days of the above date.  
**Remarks:**

**Summary of Working Days**

Project Name: Re-use Water Pump Station Area Engr.: Baalman  
 Project Location: Waste Water Treatment Plant #2 (57th Street South & Hydraulic)  
 Project Number: 468-85112  
 OCA Number: 620784  
 Payment Basis: LS / MQ  
 Contractor: Wildcat Construction Co., Inc.

Contract Completion Date: November 4, 2016 Work Order Date: 06/13/16  
 Date of Beginning Work: September 5, 2016  
 Week of September 5, 2016 thru September 11, 2016

Monday 09/05/16	1	Holiday observed no work onsite
Tuesday 09/06/16	1	Critical item of work (CIOW) is wet well construction. Started forming up for the north entrance paving. Decker started installing conduit in the MCC and Chlorination areas.
Wednesday 09/07/16	1	Critical item of work (CIOW) is wet well construction. Continued forming up for the north entrance paving. Decker continued installing conduit in the MCC and Chlorination areas.
Thursday 09/08/16	1	Critical item of work (CIOW) is wet well construction. Continued forming up for the north entrance paving. Rained out the electrical crew all day and Wildcat rained out at 11:30am.
Friday 09/09/16	1	Critical item of work (CIOW) is wet well construction. Rain out for Wildcat and Decker continued installing conduit in the MCC and Chlorination areas.
Saturday 09/10/16	1	no work onsite
Sunday 09/11/16	0	no work onsite

Days Charged this Week	6
Previously Charged	<del>6</del> 66
Total to Date	<del>72</del> 72
Total Remaining	11/04/16
Date Closed to Traffic	N.A.
Date Opened to Traffic	N.A.
Date Project Completed	

Inspector: Jefferson D. Therrell Approved  
 Inspector, MKEC

Engineer, Greg Baalman

\*Date: \_\_\_\_\_

\_\_\_\_\_  
Contractor

\_\_\_\_\_  
Construction Manager

\* Any discrepancies shall be resolved with the Area Engineer within 10 days of the above date.

Remarks: