

Wichita Re-Use Water Pump Station - SHIPPING SCHEDULE

Wildcat Construction

6/13/2016

Customer Line No.	Type	Size	Manufacturer	WO#	Manufacturers Line Item No.	Submittal Sent	Approval Received	Scheduled Ship Date	Actual Date Shipped	Comments
1	Sluice Gate w/ Handwheel Op.	36	Plasti-Fab	14929	1	Pending				
2	Pressure Relief Valve	6	OCV	14930	1	6/2/16	6/9/16	Pending		
3	RS Gate Valve w/ Handwheel Op.	10	Kennedy	14932	1	6/2/16	6/7/16	Pending		
4	RS Gate Valve w/ Handwheel Op.	8	Kennedy	14932	2	6/2/16	6/7/16	Pending		
4	RS Gate Valve w/ Handwheel Op.	8	Kennedy	14932	2	6/2/16	6/7/16	Pending		
4	RS Gate Valve w/ Handwheel Op.	8	Kennedy	14932	2	6/2/16	6/7/16	Pending		
5	Swing Check Valve w/ L&W	8	APCO	449909	1	6/13/16				
5	Swing Check Valve w/ L&W	8	APCO	449909	1	6/13/16				
5	Swing Check Valve w/ L&W	8	APCO	449909	1	6/13/16				

Manufacturer - Valve Type	Drawings Expected	Lead Time (After Release of Order)
Plasti-Fab Sluice Gate	3-4 Weeks	12-14 Weeks ARO
OCV Pressure Relief Valve	1-2 Weeks	4-6 Weeks ARO
Kennedy RS Gate Valves	1-2 Weeks	3-4 Weeks ARO
APCO Swing Check	2-4 Weeks	12-14 Weeks ARO

MKEC ENGINEERING, INC.
411 N. WEBB ROAD • WICHITA, KS 67206

☒ Reviewed
☐ Reviewed as Noted
☐ Not Required by the Contract Documents

☐ Revise and Resubmit
☐ Rejected

Reviewed for conformance with the design concept of the Project and compliance with the information given in the Contract Documents. Contractor is responsible for dimensions to be confirmed and correlated at the job site; for information that pertains solely to the fabrication process or to techniques of construction; and for coordination of the work of all trades.

BY Byron J. Barber DATE 6-14-16