

Signed CHRIS COYKENDALL Contractor WILDCAT CONSTRUCTION Date 9/4/02

Project ORME ST. P.H.T., FROM W. LINE OF DRY CREEK TO W. LINE OF PINECREST

Project Number 472-83229 (702314)

- 1) SIDEWALK ACROSS BOX (S. SIDE), BUILT APPROX. 4" BELOW TOP OF CURB TO MAINTAIN CROSS-SLOPE (SEE BACK).
 - 2) EROSION CONTROL PAD CONSTRUCTED AT S.E. COR OF BRIDGE. GABION WALL TO LOW-SLOPE FROM EDGE OF WALK DOWN TO TOP OF GABION OR WING WALL IS 1:1
- 1 WCR ON QUANTITY SHEET, NONE ON PLANS. PLACED 1 AT SW COR. OF ORME/PINECREST
 - MOVED FENCE S. SIDE ORME E. OF BOX TO FOLLOW BEHIND GABIONS
 - GABION WALL, W. SIDE CHANNEL, S. OF BOX TOO LOW. SLOPE FROM TOP OF GABIONS TO R/W LINE EXCEEDED PERMISSIBLE SLOPE. CONTRACTOR INSTALLED ADDITIONAL ROW OF BASKETS TO REDUCE THIS SLOPE