

PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
472-84817 PHASE II	2011	66	93

GENERAL NOTES

THE SEQUENCE SHOWN IS INTENDED AS A GUIDE FOR MAJOR ITEMS ONLY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COORDINATION OF ALL MINOR ITEMS. VARIATIONS TO THE SEQUENCE SHOWN MAY BE USED AS APPROVED BY THE ENGINEER. REGARDLESS OF THE SEQUENCE USED, TRAFFIC HANDLING SHALL BE ESSENTIALLY IN ACCORDANCE WITH THAT SHOWN. PART OF THE WORK SHOWN FOR A SPECIFIC STAGE MAY BE ACCOMPLISHED IN OTHER STAGES. MAJOR WORK NOT CONSTRUCTED WITHIN THE INDICATED STAGE MUST BE APPROVED BY THE ENGINEER. TRAFFIC CONTROL FOR CONSTRUCTION ACTIVITIES SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) FOR STREETS AND HIGHWAYS (LATEST EDITION).

ADDITIONAL SIGNS, BARRICADES AND ANY OTHER TRAFFIC CONTROL DEVICES NOT SHOWN ON THE PLANS WHICH MAY BE DEEMED NECESSARY BY THE ENGINEER FOR TRAFFIC CONTROL DURING CONSTRUCTION WILL NOT BE MEASURED OR PAID FOR SEPARATELY BUT SHALL BE CONSIDERED SUBSIDIARY TO THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

THE CONTRACTOR SHALL PROVIDE ALL WEATHER ACCESS DRIVES TO ALL PROPERTIES ADJACENT TO THE PROJECT. ALL COSTS ASSOCIATED WITH PROVIDING ACCESS TO ADJACENT PROPERTIES DURING CONSTRUCTION SHALL BE INCLUDED IN THE CONTRACT LUMP SUM PRICE BID FOR "TRAFFIC CONTROL".

CONTRACTOR MUST OBTAIN APPROVAL FROM ENGINEER AND PROPERTY OWNER PRIOR TO CLOSING VEHICULAR ACCESS TO DRIVES FOR ANY LENGTH OF TIME.

STAGE	MAJOR CONSTRUCTION ITEMS	HANDLING OF TRAFFIC	REMARKS
1	Construct Temp. Church Access off Curtis St.	Existing traffic configuration to be maintained.	
1A	Place signing for Hoover Rd. Detour.	Existing traffic configuration to be maintained until construction of Relocated Hoover Rd. begins in Stage 2.	
2	Construct Relocated Hoover Rd. from Sta. 25+50 to Sta. 47+00.	Hoover Rd. closed south of Robinson St. to north of Curtis St. Robinson St. closed east of Hoover Rd. Curtis St. closed south of Hoover Rd.	Church traffic will access the church via the Temp. Church Access constructed in Stage 1.
2A	Construct Relocated Hoover Rd. from Sta. 19+94.50 to Sta. 25+50	Hoover Rd. closed to thru traffic from 9th St. to south of Robinson St. Maintain access drives to all properties adjacent to the project.	Upon closing Hoover Rd. south of Robinson St., the Contractor shall focus his efforts towards completing the road to expedite its opening.
2B	Stage 2A work completed.	Open lanes to Hoover traffic from 9th St. to south of Robinson St.	
2C	Construct Relocated Hoover Rd. from Sta. 47+00 to Sta. 51+14.	Hoover Rd. closed to thru traffic from north of Curtis St. to the end of project. Maintain access drives to all properties adjacent to the project.	Upon closing Hoover Rd. north of Curtis St., the Contractor shall focus his efforts towards completing the road to expedite its opening.
2D	Stage 2C work completed.	Open lanes to Hoover traffic from north of Curtis St. to end of project.	
3	Final seeding, surface course (if needed), and other miscellaneous items.	Open all lanes on Relocated Hoover Rd. to traffic as surface course is completed.	

Plotted on: Monday, March 19, 2012 11:38 AM
 mbechtel Plot Queue: \\ovp\00\PL\TBWLP
 Plot Scale: 1:000000.000000 Pen Table: \\ovp\00\Jobs\4809\Hoover\Library\lib\pen\CC-23x36.pen
 Design Filename: \\ovp\00\Jobs\4809\Hoover\CD\con\Hvr_TC-gen-notes.dgn



TRAFFIC HANDLING & CONSTRUCTION SEQUENCE		
CITY ENGINEER JAMES L. ARMOUR, P.E., L.S.		
PROJECT NUMBER 472-84817 PHASE II	OCA NUMBER 770005	DATE 11/2011
CITY ENGINEER'S OFFICE CITY HALL - SEVENTH FLOOR 455 NORTH MAIN STREET WICHITA, KANSAS 67202-1620 (316) 268-4501		DESIGN DRAWN SHEET 66 of 93

\\ovp\00\Jobs\4809\Hoover\CD\con\Hvr_TC-gen-notes.dgn