

4725 I
5/13/14

CK 5

5/16/14

CK 0

5/17/14

CK 0

5/18/14

CK 0

6/6/14

CK 5

4725 I
5/13/14

CK IS FINISHING SLS A+B
BY SETTING LAST STRUCTURES.

5/16/14

NO WORK DUE TO RAIN

5/17/14

NO WORK DUE TO RAIN

5/18/14

CK WORKING ON A DIFFERENT
JOB.

5/19/14 - 6/5/14

NO WORK DUE TO SITE CONDITIONS
FROM THE PREVIOUS RAINS.

6/4/14

CK EXPOSING EXST DL FOR CITY
TAP. I REMINDING CK TO GET
THEIR BONDS IN BEFORE LAYING
PIPE. THEY LEFT SITE TO VERIFY
BONDS.