


GENERAL NOTES

THE SEQUENCE SHOWN IS INTENDED AS A GUIDE FOR MAJOR ITEMS ONLY. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE COORDINATION OF ALL MINOR ITEMS. VARIATIONS TO THE SEQUENCE SHOWN MAY BE USED AS APPROVED BY THE OWNER. REGARDLESS OF THE SEQUENCE USED, TRAFFIC HANDLING SHALL BE ESSENTIALLY IN ACCORDANCE WITH THAT SHOWN. PART OF THE WORK SHOWN FOR A SPECIFIC STAGE MAY BE ACCOMPLISHED IN OTHER STAGES. MAJOR WORK NOT CONSTRUCTED WITHIN THE INDICATED STAGE SHALL MEET WITH THE WRITTEN APPROVAL OF THE OWNER.

THE OWNER RESERVES THE RIGHT TO REQUIRE INSTALLATION OF ADDITIONAL OR SUPPLEMENTAL TRAFFIC CONTROL DEVICES NOT SHOWN ON THE PLANS, BUT WHICH MAY BE NECESSARY FOR EFFECTIVE TRAFFIC CONTROL AT NO ADDITIONAL COST.

STAGE	MAJOR CONSTRUCTION ITEMS	HANDLING OF TRAFFIC	REMARKS
1	PREPARE SITE FOR EXCAVATION AND CONSTRUCTION OF THE 3-PIPE SIPHON STRUCTURE NO. 1. INSTALL CONCRETE SAFETY BARRIER. INSTALL SHEETING OR EXCAVATION SAFETY MEASURES AS NECESSARY TO PROTECT THE RAMP. MATERIAL DELIVERY.	S. BD. I-135 EXIT RAMP CLOSED.	RAMP SHOULD BE OPENED AS SOON AS PRACTICABLE, UPON COMPLETION OF STAGE 1 CONSTRUCTION. RAMP SHALL BE CLOSED FOR A MAXIMUM OF 10 DAYS.
2	EXCAVATE AND CONSTRUCT THE 3-PIPE SIPHON STRUCTURE NO. 1, SIPHON PIPES AND CONNECT TO EXISTING 78" INTERCEPTOR SEWER. BACKFILL, COMPACT AND RECONSTRUCT THE CANAL LINING.	I-LANE TRAFFIC ON S. BD. I-135 EXIT RAMP TO PAWNEE AVENUE.	MAINTAIN 11' MINIMUM LANE WIDTH. MAINTAIN TEMPORARY CONCRETE SAFETY BARRIER. RAMP SHALL BE REDUCED TO 1 LANE FOR A MAXIMUM OF 21 DAYS.
3	REMOVE CONCRETE SAFETY BARRIER, SHEETING OR EXCAVATION SAFETY MEASURES. RESTORE RAMP AND CONSTRUCTION SITE AS NECESSARY.	S. BD. I-135 EXIT RAMP CLOSED.	RAMP SHOULD BE OPENED AS SOON AS PRACTICABLE, UPON COMPLETION OF STAGE 3 CONSTRUCTION. RAMP SHALL BE CLOSED FOR A MAXIMUM OF 10 DAYS.

Saved: 03-04-2010 1:55:52 PM by: JAN
 Plot Scale: 1:1 03-05-2010 8:25:25 AM by: CSL
 C:\V2007\07600\001\Phase 2\07600-001-C-Traffic Handling and Const Sequence



No.	Revision	By	Date
RELOCATION OF SANITARY SEWER NO. 23 PHASE 2: KELLOGG/GROVE TO PAWNEE/1-135 TRAFFIC HANDLING AND CONSTRUCTION SEQUENCE JAMES L. ARMOUR, P.E. - CITY ENGINEER CITY OF WICHITA PROJECT NO. 468-84375 Professional Engineering Consultants, P.A. 303 S. TOPEKA • WICHITA, KANSAS 67202 316-262-2691 • FAX 316-262-3003			
Designed by	DRM	Job No.	35-07600-001
Drawn by	CSL, JAN	Date	AUGUST 2008
			Sht. 60 of 75