



SITE 15

N BELMONT AVE

N CRESTWAY AVE

E DOUGLAS AVE



042
043U

081PR

044

045

046

062

121

130

120

115

103

Video Inspection Master Report

4/9/2012
3:42 PM

US Structure: 5747-044 115 N CRESTWAY ST Date Insp: 4/14/2011 Basin: EC01G
 DS Structure: 5747-042 114 N BELMONT ST Dir Televised: Upstream To Downstream

Pipe Information

Shape: Round Length Status: VCP Project No. : C-233
 Dia/Ht: 8 Material: Index:
 Length: 131.0 Slope: 0.400

Obs. #	VTR	Counter	Distance	Location	Description	Rating	Ratings				
							Obsrvd (gpm)	Est. (gpm)	Struct	Clean	Remain (gpm)
1			0.0		5747-044 US Manhole	1	0.000	0	0	0.000	
			23.0		Offset Joint / shifted pipe						
2			24.3		(pipe cracked both sides of OH) Observation Hole	5	0.000	0	0	0.000	
3			35.1		Crack-Radial	2	0.002	2	0	0.002	
4			42.9		Crack-Radial	1	0.001	1	0	0.001	
5			45.2		Crack-Radial	2	0.002	2	0	0.002	
6			51.1		Sealed Off Wye	1	0.000	0	0	0.000	
7			71.7	121 N CRESTWAY	N Break-In Conn	1	0.001	0	0	0.001	
8			84.1		Sealed Off Wye	1	0.000	0	0	0.000	
9			90.8	115 N CRESTWAY	S Break-In Conn	1	0.001	0	0	0.001	
11			119.8		Sealed Off Wye	1	0.000	0	0	0.000	
12			122.3	103 E DOUGLAS	6" Wye Service	1	0.000	0	0	0.000	
				(private line to the south / underground union / no structure at surface)							
				THIS IS 5747-043U							
13			129.8		5747-042 DS Manhole	1	0.000	0	0	0.000	