

4725 I

6/8/16

CK 3

6/13/16

CK 3

6/14/16

CK 3

6/15/16

CK 3

6/16/16

CK 3

6/17/16

CK 3

4725 I

6/8/16

CITY TAPPED EXIST MAIN AND CK
LAID PIPE TO 300+67.

6/13/16

CK LAID PIPE UP TO VAULT
WHICH WILL BE INSTALLED TOMORROW
MORNING.

6/14/16

CK INSTALLED VAULT AND FH.

6/15/16

CK IS INSTALLING PIPE FROM
301+00 TO 302+00. SAND BEDDING
+ COVER IS GOOD. R+B RE-STAKED

6/16/16

CK FINISHED WL AND INSTALLED
FH @ THE END AND PUT A 2 FT
PIECE OF DUCTILE TO THE EAST W/
A CAP. R+B RE-STAKED.

6/17/16

CK BACKFILLING AND CLEANING SITE. STARTING
6" LINE NEXT WEEK.