

TRAFFIC HANDLING AND CONSTRUCTION SEQUENCE

PHASE	MAJOR CONSTRUCTION ITEMS	HANDLING OF TRAFFIC	REMARKS
1	Construct Sludge Line. Construct West Sidewalk No. 1 Sta. 10+00 to Sta. 11+20. Construct West Sidewalk No. 2 Sta. 30+00 to Sta. 31+00 (end). Remove Existing Sidewalk from Existing Bridge to West Sidewalk No. 1. Construct ADA Ramp Improvements on North Side of Amidon Ave. & 15th St. Intersection.	All Traffic on Existing Roadways. Pedestrian Traffic on Riverbank Sidewalk.	Contractor shall focus efforts to complete all Sludge Line relocation work. Riverbank Sidewalk to remain Open to Pedestrian Traffic. West Sidewalk No. 1 Shall Be Closed. Riverbank Sidewalk connection to N. Charles Ave. and Amidon Ave. Bridge Shall Be Closed.
2	Remove Existing Structure. Construct Amidon Road and Bridge. Construct West Sidewalk No. 1 Sta. 11+20 to Sta. 12+49.51 (end). Construct East Sidewalk Sta. 20+00 to Sta. 23+18.80 (end).	Amidon Road Traffic to be carried on signed Detour Route. Pedestrian Traffic on West Sidewalk No. 1, West Sidewalk No. 2.	West Sidewalk No. 1 from Sta. 10+00 to Sta. 11+20 and West Sidewalk No. 2 must be Open to Pedestrian Traffic prior to Closure of Riverbank Sidewalk. West Sidewalk No. 1 from Sta. 11+20 Sta. 12+49.51 (end) Shall Remain Closed.

GENERAL NOTES

The sequence shown is intended as a guide for major items only. The Contractor shall be responsible for the coordination of all minor items. Variations to the sequence shown may be used as approved by the Engineer.


Regardless of the sequence used, traffic handling shall be essentially in accordance with that shown. Part of the work shown for a specific Stage may be accomplished in other Stages. Major work not constructed within the indicated Stage shall meet with the written approval of the Engineer.

The Engineer reserves the right to require installation of additional or supplemental Traffic Control Devices not shown on the Plans, but which may be necessary for effective traffic control.

Access shall be maintained to all properties throughout construction except as noted on the plans or as approved by the Engineer.

Contractor shall maintain positive drainage throughout construction. Labor, tools, material, and equipment required for plugging, slope protection, and connections to maintain positive drainage during construction shall be Subsidiary to other items.

Existing signs and intersection control not shown on the plans shall remain in place or be relocated as directed by the Engineer.



CONSULTANTS:

AMIDON AVENUE BRIDGE
at ARKANSAS RIVER



REVISIONS:	MARK	DATE	DESCRIPTION

PROJ NO: E1010-40250621
 SCALE: N/A
 DATE: 7/13/2022
 DESIGNED BY: CKC
 DRAWN BY: CKC
 CHECKED BY: MDB

SHEET TITLE:
**AMIDON AVENUE
 TRAFFIC HANDLING
 AND
 CONSTRUCTION
 SEQUENCE**

SHEET NO.
94
 SHEET 94 OF 128