

Signed Chris CoffeyContractor WILDCAT CONSTRUCTIONDate 9/4/02Project ORME ST. PH. I, FROM W. LINE OF DRY CREEK TO W. LINE OF PINECRESTProject Number 472-83229 (702314)

- INLET AT STA. 20+58.31 RT. MOVED 1.3' WEST (TO 20+57) BECAUSE OF A CONFLICT WITH EXISTING 24" TREE.
- TOP ELEV. OF MHS AT STA. 21+41.5, 8.1' LT., STA. 22+02.69, 8.1' LT. AND STA. 23+07.96, 8.1' LT WERE LOWERED BECAUSE NEW TOP OF PAVEMENT ELEV. WERE LOWERED. PAVEMENT ELEV. WERE CHANGED TO ACCOMMODATE THE .67' LOWERING OF THE RCBC.
- GABION BASKET WALLS ON N. SIDE OF BOX WERE GRADUALLY TAPERED INTO WALL OF BOX INSTEAD OF THE ABRUPT 45° BEND SHOWN ON THE PLANS.
- ANGLE OF HAUNCHES ON RCBC CHANGED TO 10" X 6" (SEE BACK). CONTRACTOR THOUGHT THEY BUILT THE WALLS 4" TOO TALL. (THEY WEREN'T AWARE THE RCBC WAS .67' TOO LOW).