

STATE	PROJECT NO.	YEAR	SHEET NO.	TOTAL SHEETS
KANSAS	472 84614	.	239	534

CONSTRUCTION SEQUENCE PHASE 3

SUB PHASE		CONSTRUCTION	TRAFFIC	REMARKS
A	Portions of Drainage Structures	<ol style="list-style-type: none"> 1. Construct south end of RCB Sta. 667+23.77, sufficient in length to allow construction of South Frontage Road without encroaching on existing traffic lanes. 2. Construct south end of RCB Sta. 669+59.30, sufficient in length to allow construction of South Frontage Road without encroaching on existing WB Kellogg. 3. Construct the south-center portion of the RCB at Sta. 687+82.78, sufficient to allow construction of South Frontage Road without encroaching existing existing WB Kellogg. 4. Complete the CRP at K-96 Ramp R Sta. 10650+50. 5. All other drainage structures necessary to complete construction of South Frontage Road from Sta. 1668+50 to 1704+00, and 143rd Street south of Kellogg. 	<p>Beginning traffic conditions:WB Kellogg traffic is now on the new North Frontage Road . EB Kellogg traffic is now on the South Frontage Road, except it is diverted to existing WB Kellogg between Stations 1665+00 and 1704+00. EB Kellogg traffic bound for NB K-96 continues on existing EB Kellogg to Ramp P. 143rd Street north of Kellogg is completed, 143rd Street traffic south of Kellogg continues 2-way on temporary pavement, and 143rd Street traffic crossing existing Kellogg between the frontage roads is still on temporary and existing pavement. 159th Street is now complete, except traffic crossing existing Kellogg between the frontage roads is still on temporary and existing pavement. WB traffic bound for NB K-96 is on the completed Ramp O. SB K-96 traffic bound for EB Kellogg is on the partially completed Ramp R and new Ramp S.</p>	<p>The temporary right turn lane at Stagecoach will be removed in Phase 4 after the main EB traffic is diverted from South Frontage Road to new EB Kellogg.</p> <p>Completion of this phase of the project results in the core area of the project between the frontage roads being open to construction.</p>
B	Part of new EB Kellogg serving Ramp P and NB K-96	<ol style="list-style-type: none"> 1. Remove the south lane of existing EB Kellogg from Sta. 631+00 to Sta. 640+90. <ol style="list-style-type: none"> a. Temporarily pave a 4 foot shoulder along the south side of remaining lane. 2. Construct the outside lane of New EB Kellogg from Sta. 631+00 to Ramp P. <ol style="list-style-type: none"> a. Temporarily pave a 4 foot shoulder along the north side of the new pavement. 	<p>At Sta. 631+00, divert EB traffic bound for Ramp P to the north lane of existing EB Kellogg. Construct the southern lane of new EB Kellogg from Sta. 630+00 to Ramp P, and shift EB traffic bound for Ramp P onto it.</p> <p>Construct 143rd Street south of Kellogg half at a time, shifting traffic accordingly.</p>	
C	South Frontage Road and south 143rd Street completion	<ol style="list-style-type: none"> 1. Temporarily widen 143rd Street south of Kellogg to the east, and divert 2-way traffic onto it. 2. Construct South Frontage Road from Sta. 1668+50 to 143rd Street, temporarily omitting the inside lanes on the approach to 143rd Street for bridge construction. 3. Construct the SB lanes of 143rd Street south of Kellogg and temporarily widen to match existing number of lanes. 4. Divert 2-way traffic on 143rd Street south of Kellogg to the new SB lanes. 5. Construct the NB lanes of 143rd Street south of Kellogg. 6. Construct South Frontage Road from 143rd Street to Sta. 1704+00. <ol style="list-style-type: none"> a. At the approach to Stagecoach, temporarily omit curb & gutter and construct temporary paving for a right turn lane, without conflicting with Retaining Wall J. 	<p>Complete South Frontage Road from Sta. 1668+50 to 1704+00 and a temporary right turn lane to Stagecoach. At Sta. 1165+00, divert EB traffic to South Bound Frontage Road.</p>	

CITY OF WICHITA
EAST KELLOGG
CONSTRUCTION SEQUENCE
PHASE 3

10:16:37 AM
2/20/2011
G:\W06\0034\Road\35765A-Project\Design Management\CADD\Base\Border's\MOT\EK2ML\MOTold.dgn
SURV. PLOT CADD DES. DR. TR. CKD. APP.