

1.

Pre Sub 9-11-56

1. Arbah M. Johnson. Vacation of Access Control. No water problem.
2. Lloyd D. Williams. Vacation of Utility Esmt. and Bldg. Setback. No water problem.
3. Joe E. Mathews III. Vacation of Bldg. Setback. No water problem.
4. Buddy and Peggy Hill. Vacation of Access Control. No water problem.
5. Gatewood Addition. Preliminary Plat. Item B, mains to be extended. Existing 8" and 20" mains in Control. Possible loop by tying to Webb Road between lots 13 and 15 at the end of Shannon Circle.
6. Harvest Chapel Addition. Final Plat. Item A, mains to be extended. 12" Main to be extended in 55th St. So. No water problem.
7. Este Cate Second Addition. Final Plat. Area now served by existing mains. No water problem.
8. Gray's Third Addition. Final Plat. Item B, mains to be extended in Hoover and/or MacArthur as required. No water problem.
9. Dave Waters Addition. Final Plat. No city water available; nearest water at Hydraulic and 55th St. So. No water problem.
10. Holtman Addition. Final Plat. No City Water. No water problem.
11. Sixth Addition to Cedar Ridge. Final Plat. Item A, meters to be relocated or removed as necessary. No water problem.

12. SpringHollow 3rd. Preliminary Plat. Item A, petitions to be amended or abandoned. Item B, mains to be extended. Item G, outside-the-city service application to be submitted. Note: Project No. 448-80-925-80174-000-000-001 under the Water Dept. now covers Spring Hollow 3 and has been assigned 448-76-245-88146-000-000-001 under MAPD-Design.
13. World Impact Addition. Preliminary Plat. Existing 6" water main in Gardeners. Sanitary sewer is running parallel and less than 10 ft. of horizontal separation. Any future sanitary extension will require 10' separation.
14. Master-bilt Addition. Final Plat. Lots 1-4 served by 6" water line in Florence and along Third St. along Lot 1. Lot 5 is served along West Street. The North side of Lot 5 is not served; would suggest main extension be considered along Third St. along Lot 5.
15. Ayesh Addition. Preliminary Plat. Area now served by water mains in Oliver and Dellrose; mains not shown on sketch plat. No water problem.
16. Charles Court Addition. Final Plat. Plat now served by water line in Charles St., No water problem.
17. City Land Inventory Case
  - Tract I: 20" Main along the east side of canal entrance at the west side of the canal (approx. 95' EEL of Minneapolis)  
Possible service connection from 20" main or extend 2 1/2" PVC Main from a point 12" NNL from 217 N Minneapolis. No water problem.
  - Tract II: Suggest extending 2 1/2" PVC Main to serve this tract due to probable cheaper cost depending on location of 20" main.
18. Other Matters.