

Pre-Sub Apr. 11 Carter

1. Krack's 2nd Addition. Water Line on E side of Gov. Wash. Blvd. ∴ No water problem.
2. Ernie Alcorn Addition. The end of the existing 12" AC water main is located 1175' N of E MacArthur Road coming N. from MacArthur. Existing main also at Haughton from the north. Water to be extended as necessary (12"). Existing
3. Middtown 4th Addition. Water available all sides of property. No water in areas to be vacated. except Highway R/W side.
4. Penstemon 3rd Addition. Existing water in Greenbriar may be tapped to extend water to Greenbriar Court. Item B.
5. Deer Run Addition (Formerly Deerwood, etc.). Item B. Existing 24" water main in Webb to be tapped.
6. Pawna Mesa Fourth Addition. Item G. Costs from existing water projects for the area to be transferred as necessary to this project.
7. Welch 2nd Addn. Existing 12" AC Water main on E side of Seneca. Water meter shown on sketch plat. No problem
8. Copeland Industrial Park. End of existing water main is located 1240' S of the N PL of 33rd St. N. on Hydraulic, coming from the north. 33rd St is 1/2 section road. Property should be served now.
9. Steve Graham Addition. Existing water available
10. Walnut Creek<sup>2</sup> Addition. Item A. Contract underway for Walnut Creek. Water will be available for Walnut Creek 2nd.
11. Williamsburg. No Problem.