

## 5210A2T1OPT001 WO Template ASR for DE Winterization of the Phase 2 River Intake

### Checklist

- 1 The following general activities encompass DE winterization
- 2 Begin to monitor weather forecast.
- 3 Calibrate ozone/oxygen monitors in AOP.
- 4 Check (and repair/replace as needed) level transducers in wellfield.
- 5 Conduct Pre-Startup maintenance checks per equipment Inspection and Maintenance Logs.
- 6 Inspect well field pumps and motors.
- 7 Install river intake pumps.
- 8 Reassemble AOP reactors.
- 9 Reconfigure pipelines and chlorinate, as needed.
- 10 Remove membranes from long term storage.
- 11 Verify adequacy of chemical inventories and sampling bottles/equipment.
- 12 Create a new corrective work order if any issues during this PM checklist