

7501WTP1MME031 MWTP Monthly PM Tank Farm Room Ventilation Testing

Checklist

- 1 Place Ammonia ventilation in Manual
- 2 Verify two ventilation louvers open and fan starts
- 3 Place Ammonia Ventilation back in AUTO
- 4 Place Chlorinator Room Ventilation in Manual
- 5 Verify two ventilation louvers open and fan starts
- 6 Place Chlorinator Room Ventilation Back in Auto
- 7 Place Chlorine Evaporator Ventilation in Manual
- 8 Verify two ventilation louvers open and the fan Starts
- 9 Place Chlorine Evaporator Ventilation back in AUTO
- 10 Place CO2 Room Ventilation in Manual
- 11 Verify two ventilation louvers open and fan comes on
- 12 Place CO2 Ventilation Back in Auto