

PROJECT _____ LOYD ADDITION _____
 _____ JOB NO. _____
 TO _____ Chris Breitenstein _____
 FROM _____ B. Wooten _____
 REFERENCE _____ Drainage plan. _____

DATE 10-21-83

COPIES TO:

Final plat is scheduled for subdivision for Nov. 10, 1983.

The lot will drain east to West St. thru drives or flumes.
The lot will be developed for LC development. Runoff factor
will be 0.85. West St. drains south to an existing inlet
located at 3rd Street and a SWS in West St.

