



Possible BMP needs:
 Estimated 16 lf Back of Curb Protection
 Estimated 15 sy Erosion Control Mat
 Estimated 1 Construction Entrance
 Estimated 16 lf Silt Fence

Point Repair: Remove and replace 30 lf of pipe, from MH 4848-334 to 30 lf north of the manhole, including two 4" tap replacements for 900 Westlink & 901 Murray

MH 4848-337

MH 4848-336
 Replace Manhole Frame & Cover
 974 N. Westlink
 Est. MH depth = 7.0 ft

MH 4848-335
 Replace Manhole Frame & Cover
 (includes cutting the bottom of the wooden gate panels to accommodate the additional manhole height)
 934 N. Westlink
 Est MH depth = 8.0 ft

Easement is 16 ft wide, with 8 ft on either side of the property line.

MH 4848-334
 Approx depth = 9.8 feet

N
SITE 2



N WESTLINK AVE

N MURRAY AVE

900

901

334

W MURDOCK AVE

N



N WESTLINK AVE

Television Inspection Master Report

4/24/2009

11:09 AM

US Structure: 4848-335 934 N WESTLINK AVE Date Insp: 10/13/2008 Basin: W06A
 DS Structure: 4848-334 901 N MURRAY ST Dir Televised: Upstream to Downstream

Project No. : K-063 Dia: 8 Material: VCP Length: 350.0 Slope: 0.400 DVD #0447

Obs. #	VTR Counter	Distance	Location	Description	Rating	Obsrvd (gpm)	Ratings			Remain (gpm)
							Est. (gpm)	Struct	Clean	
1		0.0	US Manhole	4848-335		1	0.000	0	0	0.000
2		8.5	Joint		Roots	3	0.008	5	8	0.008
3		11.6	Joint		Roots	3	0.008	5	8	0.008
4		14.7	Joint		Roots	2	0.004	2	4	0.004
5		16.4	West 934 N WEST LINK		Wye Service	1	0.000	0	0	0.000
6		16.6	Joint		Roots	3	0.008	5	8	0.008
7		17.6	East 935 N MURRAY		Wye Service	2	0.000	0	0	0.000
8		18.8	Joint		Roots	2	0.004	2	4	0.004
9		66.7	Joint		Roots	3	0.008	5	8	0.008
10		81.6	Joint		Roots	3	0.008	5	8	0.008
11		90.7	Joint		Roots	3	0.008	5	8	0.008
12		92.4	West	Wye Service / sealed off		1	0.000	0	0	0.000
13		94.6	East 927 N MURRAY		Wye Service	1	0.000	0	0	0.000
14		118.9	West 928 N WEST LINK / PVC		Break-In Conn	1	0.001	0	0	0.001
15		120.9	Joint		Roots	3	0.008	5	8	0.008
16		138.8	Joint		Roots	3	0.008	5	8	0.008
17		144.9	Joint		Roots	2	0.004	2	4	0.004
18		147.8	Joint		Roots	2	0.004	2	4	0.004
19		150.8	Joint		Roots	3	0.008	5	8	0.008
20		168.0	West	Wye Service / sealed off		1	0.000	0	0	0.000
21		168.3	Joint		Roots	3	0.008	5	8	0.008
22		169.8	East 919 N MURRAY		Wye Service	2	0.000	0	0	0.000
23		174.4	West 920 N WEST LINK		Break-In Conn	3	0.004	2	0	0.004
24		191.6	Joint		Roots	2	0.004	2	4	0.004
25		194.6	Joint		Roots	2	0.004	2	4	0.004
26		218.6	Upper Left		Broken Pipe	3	0.010	60	0	0.010
27		239.0	West 912 N WEST LINK		Break-In Conn	3	0.004	2	0	0.004
28		242.4	West	Wye Service / sealed off		1	0.000	0	0	0.000
29		244.4	East	Wye Service / sealed off		1	0.000	0	0	0.000
30		251.9	East 911 N MURRAY		Break-In Conn	2	0.002	0	0	0.002
31		268.9	Joint		Roots	3	0.008	5	8	0.008
32		322.0	West	Wye Service / sealed off		1	0.000	0	0	0.000
33		323.4	East 901 N MURRAY	4" Clay Wye Connection		1	0.000	0	0	0.000
34		325.2	West 900 N WESTLINK	4" Break-In Conn		3	0.004	2	0	0.004
		330.0	Offset Joint & broken pipe in invert / sag begins							
		346.0	Offset Joint / sag ends							
35		350.1	DS Manhole	4848-334 / roots on bench		3				



Replace Downstream 30 lf of Pipe