

- GENERAL NOTES:
- ALL REFLECTIVE DRUMS SHOWN SHALL BE SPACED AT 9.000 m SPACING.
 - ALL SIGNS WITHIN LIMITS OF CONSTRUCTION SHALL BE MOUNTED ON SKIDS PER TE752SI TO FACILITATE RELOCATION BETWEEN PHASES.
 - CONTRACTOR TO PROVIDE ACCESS TO ALL PROPERTIES ADJACENT TO THE WORK AREA DURING ALL PHASES OF CONSTRUCTION. ANY DRIVE UNDER CONSTRUCTION SHALL BE PROTECTED WITH TYPE I OR TYPE II BARRICADES.
 - CONTRACTOR RESPONSIBLE FOR REMOVING ALL CONFLICTING EXISTING PAVEMENT MARKING.
 - ALL MARKINGS REMOVED BEYOND PROJECT LIMITS TO BE REPLACED WITH PATTERNED COLD PLASTIC PAVEMENT MARKINGS.
 - CONTRACTOR IS RESPONSIBLE FOR REPOSITIONING TEMPORARY TRAFFIC SIGNAL NEEDS AS REQUIRED AFTER EACH PHASE OF CONSTRUCTION. THE REPOSITIONING WILL BE INCIDENTAL TO "TRAFFIC SIGNALIZATION (TEMPORARY)".

LIST OF TRAFFIC CONTROL DEVICES				
MARK	ITEM	MUTDC DEVICE NO.	SIZE (mm)	REMARKS
AA	TYPE III BARRICADE	B III	3 m	RELOCATE AFTER EACH PHASE
BB	NO LEFT TURN	R 3-2	600 x 600	RELOCATE AFTER EACH PHASE
F(L)	WARNING SIGN	W 20-5(L)	1200 x 1200	RELOCATE AFTER EACH PHASE
CC	WARNING SIGN	W 4-2(L)	1200 x 1200	RELOCATE AFTER EACH PHASE
F(R)	WARNING SIGN	W 20-5(R)	1200 x 1200	RELOCATE AFTER EACH PHASE
DD	WARNING SIGN	W 4-2(R)	1200 x 1200	RELOCATE AFTER EACH PHASE
A	ROAD WORK AHEAD	W 20-1	1200 x 1200	TO REMAIN DURING CONSTRUCTION
S	END ROAD WORK	G 20-2A	1200 x 600	TO REMAIN DURING CONSTRUCTION
EE	NO TURNS	R 3-3	600 x 600	RELOCATE AFTER EACH PHASE
FF	STOP HERE ON RED	R 10-8	600 x 900	RELOCATE AFTER EACH PHASE
GG	TWO-WAY TRAFFIC	W 6-3	1200 x 1200	RELOCATE AFTER EACH PHASE

- LEGEND
- WORK AREA
 - SIGNS
 - REFLECTIVE DRUM
 - BARRICADE
 - 100 mm DOUBLE YELLOW TEMPORARY PAVEMENT MARKING W/ TUBULAR MARKERS @ 9 m SPACING IN NON-TAPER AREAS
 - 100 mm SOLID WHITE TEMPORARY PAVEMENT MARKING
 - REFLECTIVE DRUMS @ 9 m SPACING
 - TEMPORARY 600 mm WHITE STOP BAR (3.4 m LONG)
 - 90 m TAPER W/ REFLECTIVE DRUMS
 - 100 mm SOLID YELLOW TEMPORARY PAVEMENT MARKING
 - 72 m TAPER W/ REFLECTIVE DRUMS
 - TEMPORARY 600 mm WHITE STOP BAR (3.7 m LONG)

PHASE I

CONSTRUCTION TRAFFIC CONTROL PLAN



KAW VALLEY ENGINEERING
ENGINEERS AND LAND SURVEYORS
2319 NORTH JACKSON
P.O. BOX 1304
JUNCTION CITY, KANSAS 66441
(785)762-5040 FAX (785)762-7744
E-MAIL jc@kveng.com

PROJ. NO.
A02232

DATE
4-25-02

DESIGNER
CDM

DRAWN BY
JT/JL

CHECKED BY

CFN

2232TCP1

SHEET
46 OF 59

Plotted By : J. TRUMPP

Plot File : 2232TCP1

Plot Date : 4-25-02

Std. Base File :

Server File :

Server :

View=

