


March 28, 1985

MEMO



COPIES TO:

Wm. E. Morin

TO: Don Schneider, P.E.

Design Engineer

City of Wichita

ATTN: Wichita, KS 67202

PROJECT NO. 36-82522-3-1540

PROJECT: Georgetown

Detention Pond

DATE: March 19, 1985

FROM: Dick Linn

REFERENCE: Project Final Inspection

PLEASE ADVISE IMMEDIATELY OF ANY MISCONCEPTIONS OR OMISSIONS YOU BELIEVE TO BE CONTAINED HEREIN.

Attached is the Certificate of Completion for the above-referenced project. The project has been reshaped, regraded, seeded and mulched. Minor maintenance of rip-rap areas will be performed later this year after construction activity on the adjacent properties has been completed. The bank slopes will be checked at that time to correct any erosion problems or areas which may require additional seeding.

The required volume of detention is 3.7 acre feet which is provided at elevation 137.35 (0.64' below the top of the curb at the low point adjacent to the pond).

Also attached is a mylar of the plan for regrading and seeding.

Very truly yours,

Don Schneider, P.E.
Design Engineer

City of Wichita
Georgetown
Detention Pond

Inspection of the above-referenced detention pond was made by this office, on March 19, 1985.

The project was approved by this office based on the final inspection report and the certificate of completion provided by your firm; and the certificate of completion dated March 19, 1985 indicating that the pond as constructed provided 3.7 acre feet of storage at elevation 137.35.

The following exceptions were noted:

- 1. Placement and placement of riprap around inlet headwall.
- 2. Surface leveling of existing riprap and placement of additional riprap material within the limits of the detention pond.

The above exceptions were noted and the riprap deficiencies and inclusions were noted as a maintenance activity later this year when the adjacent properties has been completed.