

NOTED CHANGES TO THE PLANS OR SCOPE

BREWER COMMUNITY CENTER -
Private Water Distribution System

Date: 3/5/25

Project: Improvements - Fire Service Line

COW Number: 2023-026216 PPW

Contractor: McCullough Excavation

Baughman Number: 24-08-E869

Superintendent: Rob Gray

Inspector: Beau Gibler &
Larry Powell

No.	Location/Station	Item Changed	Description/Reason
1	FP Line 1 Sta 10+02.5	Additional Fitting Installed	Added 8" Dia. Anchor Coupling between TAP Valve & 45° Bend (Vertical).
2	FP Line 1 Sta 10+03.8	Water Pipe Profile Lowered	Added 45° Bend (Vertical) for Down & Under.
3	FP Line 1 Sta 10+07.8	Water Pipe Profile Lowered	Added 45° Bend (Vertical) for Down & Under.
4	FP Line 1 Sta 10+16.8 to 10+45.5	Addition of Casing Pipe	Added 16" I.D. HDPE Casing Pipe, since Waste Water Force Main Pipe crosses FP Line 1.
5	FP Line 1 Sta 10+43.5	Additional Fitting Installed	Added Coupling Sleeve between 8" PVC & 8" DICT Pipe.
6	FP Line 1 Sta 10+47.5	Water Pipe Profile Raised	Added 2 - 45° Bends (Vertical) to get back to Plan Profile Grade.
7	FP Line 1 Sta 16+57	Alignment & 90° Bend Location	Fire Riser location in Building was moved about 10 feet to the West.