



# BAUGHMAN COMPANY, P.A.

ENGINEERING, SURVEYING & PLANNING

316/262-7271 FAX 316/262-0149 WICHITA, KANSAS 67211

## NOTED CHANGES TO THE PLAN OR SCOPE

|                           |                 |                   |                        |
|---------------------------|-----------------|-------------------|------------------------|
| Project Description:      |                 | Date:             | 9-Apr-2026             |
| South Central KS Regional |                 | Inspector:        | Jeff Priddle           |
| Psychiatric Hospital      |                 | Contractor:       | McCullough Excavation  |
| Project No.:              | 2024-035607 PPW | Superintendent:   | Rob Gray               |
|                           |                 | Engineer:         | Kurt Hershey - Tessere |
|                           |                 | Baughman Job No.: | 25-03-E053             |

### ITEM #1: DIRECTIONAL DRILLING ELIMINATED FOR FIRE LINE AND DOMESTIC LINE #1:

Contractor chose to OPEN CUT in lieu of DIRECTIONAL DRILLING, since Custer Ave. Street Pavement was NOT constructed yet. Therefore, Fire Line and Domestic Line #1 was open cut in street R/W zone.

### ITEM #2: FIRE LINE #2 ALIGNMENT REVISED:

Just outside the building, the two (2) 45° Bends (Horizontal) were not utilized. Fire Line #2 was run straight into the building to Fire Riser requested location.

### ITEM #3: DOMESTIC LINE #1 AND LINE #2 REALIGNMENT:

Just outside the building, the two (2) 45° Bends (Horizontal) were not utilized. Domestic Lines #1 & #2 were connected to existing Stub Out Pipes, and the horizontal bends were not necessary.