

<u>DAILY RECORD</u>				
Monday, July 04, 2016		Working Day	17 16	of 11/04/16
Weather:	Clear and Sunny	Temp. Max.	98	Min. 77
<p style="text-align: center; color: red;">State what the critical item of work is and provide more detailed information here than what is on the summary of working days. This is good information just include if the City sampled concrete, reference plan sheets, use stationing, and keep this information detailed so if the City need to know what happened on the job site each day, it is documented.</p>				
Tuesday, July 05, 2016		Working Day	18 17	of 11/04/16
Weather:	Clear and Sunny	Temp. Max.	99	Min. 75
<p>Wildcat crew started working at 6:00am. Held a brief safety meeting and signed JSA. Crew started checking the area layout. Crew started excavating for the basement floor and sump. Crew located the 2" water line. Showed the foreman where to locate his spoil pile at the north east end of the Waste Water Treatment area.</p>				
Wednesday, July 06, 2016		Working Day	19 18	of 10/10/16
Weather:	clear with a chance of rain later in the day pm	Temp. Max.	98	Min. 74
<p>Safety meeting at 6:00am. Crew continued to remove dirt and water using pumps. Wildcat started laying out rebar for the basement floor. We also formed up and poured the sump bottom.</p>				
Thursday, July 07, 2016		Working Day	20 20	of 11/04/16
Weather:	clear with a chance of rain later in the day pm	Temp. Max.	101	Min. 75
<p>Safety meeting at 6:00am. Crew continued to remove dirt and water using pumps. Wildcat started laying out rebar for the basement floor. Crew set the sump floor into place. Continued to tie rebar and dial rods.</p>				
Friday, July 08, 2016		Working Day	21 20	of 11/04/16
Weather:	light rain up 9:30am then clear in the afternoon	Temp. Max.	101	Min. 75
<p>Wildcat crew started working at 6:00am. Held a safety meeting. Crew continued to tie rebar and install dial rods. Concrete trucks showed up at 10:30 and started pouring the basement floor. Basement floor is now completed and will start on Monday forming up the walls.</p>				
Saturday, July 09, 2016		Working Day	22 20	of 10/10/16
Weather:		Temp. Max.		Min.
<p>Concrete in cure, no working day charged.</p>				