



CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
5	113.33	109.04	4.29	5+100 (6.H.)	4+57.5	4+55	#16745		1215 E. 8th		3-8-63	
					4+32.0	4+29.5	#959	#10535	837 S. Indiana		5-29-10	3-26-24
4	113.83	108.94	4.89		4+06.5	4+04	#95	#984	823 S. Indiana		2-2-20	4-29-75
					3+81.0	3+78.3	#95	#91				2-13-53
					3+55.5	3+53.0	#809					2-20-30
					3+31.5	3+29.0	#809					4-14-24
3	113.03	108.84	4.19	3+06.2	3+15.5	3+01.0	#333	#1459	826 N. Ohio		4-13-78	
					2+80.5	2+78.0	#333				6-5-18	6-23-24
					2+55.5	2+53.0						
					2+30.5	2+27.5						
2	112.83	108.74	4.09		2+05	2+02.5	#605	#81	822 N. Ohio		3-28-24	
					1+77	1+74.5	#81	#360	810 N. Ohio		1-30-24	12-23-71
					1+52	1+49.5	#80	#1359			3-19-70	10-16-22
					1+26.5	1+24	#80				1-30-24	10-16-22
1	113.03	108.64	4.39		1+04.5							
						0+99	#623	#479	1210-12 E. Murdock		9-28-70	
					0+78.5	0+76	#129	#33	1218 E. Murdock		8-18-47	6-9-20
					0+38.0	0+35.5						4-19-49
0	112.63	108.54	4.09	0+00								
	114.23	109.80	4.43	8+85 FT.	8+77.5	8+75		#568				9-25-14
					8+62.5	8+60						
					8+36.5	8+34						
8	113.43	109.71	3.72		8+11.0	8+08.5	#318	#2548	935 Cleveland Dundar School		10-2-64	2-28-24
					7+86	7+83.5	#376	#772			9-18-23	10-3-50
					7+60.5	7+58.0	#772	#1043			7-3-22	
					7+35	7+32.5	#1043				7-6-23	
7	112.53	109.61	2.92		7+09	7+06.5	#2549	#626	935 School Cleveland			10-3-50
					6+84	6+81.5	#741	#2611	907 911 Cleveland		8-29-21	4-1-24
					6+58.5	6+56.0	#2611	#909	912 S. Indiana		7-8-65	10-7-50
6	112.13	109.51	2.62		6+05	6+02.5	#1535	#851	902 S. Indiana		7-19-23	
				5+98.6	5+78.5	5+76	#851	#909			10-18-23	
					5+53.0	5+50.5					6-4-23	12-1-11
5	113.33	109.41	3.92		5+27.5	5+25	#751	#2421	903 Cleveland		7-8-65	2-21-19
					4+54.5	4+52.0	#2421	#2420	841 Cleveland St. Matthews Church		11-14-45	
					4+28.5	4+26.0	#245	#302	841 Cleveland St. Matthews Church		12-15-67	11-14-45
4	112.33	109.31	3.02		4+03	4+00.5	#189	#79	832 Indiana		8-22-23	3-1-23
					3+77.5	3+75.0					10-29-25	1-17-23
					3+52.0	3+49.5	#189	#79				
					3+26.0	3+23.5						
3	112.03	109.21	2.82		3+06.0	3+03.5	#780					5-24-23
				2+99.4								
					2+76.5	2+74.0	#689	#777	818 Indiana		12-8-22	
					2+52.0	2+48.5	#2500	#114			4-29-23	7-3-22
					2+25	2+22.5					8-24-23	1-23-23
2	112.23	109.11	3.12		1+99.5	1+97		#7361	809 Cleveland			6-28-66
					1+74.0	1+71.5	#449	#256	810 S. Indiana		11-5-65	1-6-54
					1+49.0	1+46.5	#449	#3210	808 S. Indiana		10-30-22	
1	112.53	109.01	3.53		1+23.0	1+20.5	#256	#229	803 S. Indiana		2-23-23	8-24-23
					0+98.0	0+95.5	#3210	#3701	1312 E. Murdock		3-22-41	
					0+73.0	0+70.5	#3701	#617			1-12-41	4-11-10
					0+37.5	0+35					6-19-41	
0	112.93	108.91	4.02	0+00	0+33							2-16-20
					0+33							8-5-20

7/16 #7916 801 Cleveland 4-29-83 Henning  
 7/17 #7987 803 Cleveland 4-29-83 "  
 7/18 #7991 829 Cleveland 4-29-83 "  
 7/19 #7992 831 Cleveland "

C 56124 - 817 Indiana - 6-25-76  
 C 6151 - 7313 S 8th in Antioch - 12-15-67 - top (4+43.4)

#702 - 802 Indiana - Moore - Robertson - P/bq - 6-19-41 - Tapped at 0+93.5 - Seal off - 5' from main - (C 28163 - 7-24-77)  
 #2759 - Tap - 1219 E. 8th - 10-2-52 - Joe McDonald (13.5' S. of NPL) #81 - 1/6/92 831 N Indiana - Henning - Wye 45.5 S. of O.H.  
 #6851 - Tap - 1222 E. Murdock - 11-2-53 - Lee Layton. 64' clay reducer 1-4' top 4" sch 40 prc  
 #5913 - top - 809 Cleveland - Jones - P/bq - 6-28-66 (1+81%)  
 #7890 - 832 N. Ohio - All Henning - 3-4-89 - sealed off 7' S of N PROP. LINE  
 92-30540-7 9/21/92 - 842 N Ohio - Kubbers - 5/0 - Clay tile at east property line  
 93-9254-7 4/26/93 - 5/0 - 902 N. Indiana - 4" Clay tile line sealed off 5' ft from main and 27' ft south of NPL No alley cut