

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+0	116.33	110.02	6.31	0+0	0+37.5 0+62.8 0+87.9	0+35 0+60.3 0+85.4	#19801 2-17 #207	#12170 #3082 #68	2722 W. 2ND 308 N. Gordon	2702 W. 2ND 307 N. Edwards	12-7-87 6-14-47 11-28-47	10-4-84 1-3-55 7-21-55 7-24-34
1+0	116.45	110.12	6.33		1+13.8 1+39.1 1+64.9 1+89.9	1+11.3 1+36.6 1+62.4 1+87.4	#426 #427 #555		314 N. Gordon 316 N. Gordon 316 N. Gordon	311 N. Edwards 319 N. Edwards	7-22-46 7-22-46 8-4-47	3-25-30 5-17-48
2+0	116.50	110.22	6.28	2+29.8	2+15.6 2+41.2 2+66.5 2+92.2	2+13.1 2+38.7 2+64 2+89.7	#22099 #1946	#23979 #804	322- 324 N. Gordon	321 N. Edwards	11-29-88 5-5-47	9-21-89 8-15-30
3+0	116.83	110.32	6.51		3+17.3 3+43 3+68.7 3+94.5	3+14.8 3+40.5 3+66.2 3+92	#7312 #794	#887	330 N. Gordon	323 N. Edwards	9-24-47	9-22-30
4+0	117.98	110.42	7.56		4+20.1 4+45.7 4+71.5 4+96.6	4+17.6 4+43.2 4+69 4+94.1	#428	#971	336 N. Gordon	331 N. Edwards	7-22-46 9-24-47	9-8-28 6-3-50
5+0	118.78	110.52	8.26	4+61	5+22.5 5+48.1 5+74 5+99.5	5+20 5+45.6 5+71.5 5+97	#869	#3257 #2657	344 N. Gordon	355 N. Edwards 359 N. Edwards	9-8-48	3-31-41 9-17-40
6+0	118.71	110.62	8.09		6+24.9 6+50.7 6+73.9 6+73.9	6+22.4 6+48.2 6+71.4 6+71.4	#918	#329	2716 W. 2ND	401 N. Edwards	8-27-28	4-9-30
7+0	117.04 Pavement	110.72	6.32	6+85.7	7+40 7+65.8 7+89.3 8+15.1	7+37.5 7+63.3 7+86.8 8+12.6	#651	#651	406 N. Gordon	405 N. Edwards	3-13-29	6-20-28
8+0	117.48	110.82	6.66		8+40.9 8+66 8+91.5	8+38.4 8+63.5 8+89	#713	#652 #115	414 N. Gordon	415 N. Edwards	7-5-28	6-20-28 3-16-88 8-20-29
9+0	117.26	110.92	6.34	9+21.8	9+17.3 9+42.3 9+67.7 9+93.3	9+14.8 9+39.8 9+65.2 9+90.8	#917	#653	418 N. Gordon	417 N. Edwards	8-27-28	6-20-28
10+0	117.56	111.02	6.54		10+18.9 10+44.4 10+70.3 10+95.9	10+16.4 10+41.9 10+67.8 10+93.4	#896	#654 #655	422 N. Gordon	421 N. Edwards	9-6-28	6-20-28
11+0	117.11	111.12	5.99	11+52	11+20.7 11+46.1 11+72.2 11+97.2	11+18.2 11+43.6 11+69.7 11+94.7	#673 #675	#672	434 N. Gordon	435 N. Edwards	6-25-28	6-25-28
12+0	116.84	111.22	5.62		12+23 12+48.4 12+73.6 12+99.6	12+20.5 12+46.1 12+71.1 12+97.1	#676	#658	438 N. Gordon	449 N. Edwards	6-25-28	11-4-51 4-23-29
13+0	116.74	111.32	5.42		13+25.3 13+60.4 14+12.4 14+38.5	13+22.8 13+48.4 14+9.9 14+36	#1258	#659	450 N. Gordon	455 N. Edwards	11-28-28	6-20-28
14+0	116.86	111.42	5.44		14+64.4 14+89.8 15+15.6 15+41.5	14+61.9 14+87.3 15+13.1 15+39	#912	#140	504 N. Gordon	2710 St. Louis	3-25-36	12-1-37
15+0	117.23	111.52	5.71	15+28.8	15+67.1 15+93 16+18.1 16+44.4	15+64.6 15+90.5 16+15.6 16+41.9	#376 #2302	#1377	506 N. Gordon	2706 St. Louis	6-10-38	7-24-30
16+0	117.70	111.62	6.08		16+70.5 16+95.7	16+68 16+93.2	#2304		516 N. Gordon	2702 St. Louis	3-9-29	9-27-29
17+0	118.01	111.72	6.29	17+02.8					519 N. Edwards	513 N. Edwards	9-19-36	11-2-49

2006-02804 - 325 N Edwards - wye @ 88' N of MH 4" sch 40 PVC - 4" pvc - ferro - bammes - 11/2/06
 2007-00047 - 307 N Edwards - wye @ 84.6' N of MH - Util Plus - 1-8-07
 2002-00379 - 21302 - 526 N Gordon - Richs Pibg - 4" PVC, wye, 32' S of MH 17+02.8 (16+70.8) 1/2" W/C, 2H45
 2002-01849 - 71202 - 342 N Gordon Ave - Ferrys Swr Svc - 2 Ferroto clay, TWIN CO, 4" PVC

#636 - Tap - 2715 W. 2ND - 6-1-29 - Home Builders Pibg. Co.
 #974 - Tap - 2720 W. 2ND - 8-2-28 - Tess Hanna.
 #1338 - Private line - 2721 W. 2ND - Home Builders Pibg. Co.
 #2555 - Repair - 2702 St. Louis - Dunaway Pibg. - 11-12-54.