



SCALE: 1" = 150'

LAT. 86 SOUTHWEST INTERCEPTOR SEWER
 PHASE I.
 BUILT BY: MID-STATES CONST. CO.
 PROJECT No.: DBKL576040
 BOOKED 1-10-78 FROM AR-4 SS.

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS			
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 86 SOUTHWEST INTERCEPTOR SEWER PHASE I														
LINE 1														
0+00	123.6	109.79	13.81	0+44										
1+00	123.1	109.90	13.2		Preder Saddle 4" SDR 35 1229.10 TAP		93-5292-7		240 W S. Yellowstone		3-2-93			
2+00	123.1	110.10	13.0		4" SDR 35 1+81.3 TAP		73-22153-7		2410 Yellowstone		8-20-93			
3+00	123.7	110.30			2+54.0 TAP		23771		2414 Yellowstone		8-17-89			
	123.0	110.42	12.58	3+59.3	3+41.3 TAP		25072		2418 Yellowstone		4-6-90			
		110.57	12.43		4" SDR 35 3+76.3 TAP		91-35113-7		2422 Yellowstone		10-14-91			
4+00	122.6	110.65	12.0											
4+50	122.4	110.75	11.7											
5+00	121.8	110.85	11.0											
6+00	120.7	111.05	9.7											
	120.5	111.10	9.40	6+24.0										
7+00	120.5	111.25	9.3											
8+00	121.4	111.45	10.0											
					8+07.2 TAP		21297		9710 Maxwell		11-16-89			
9+00	121.9	111.60	10.3											
	122.0	111.68	10.32	9+13.2	4" PVC 40 9+54.2 TAP 4" PVC 40 9+78.2 TAP		92-32073-7		9706 Maxwell		9-23-97			
		111.78	10.22		9+78.2 TAP		94-20666-7		9709 Savannah		12-9-94			
10+00	123.9	111.95	12.0		10+63.8 TAP		24732		9711 Savannah		1-26-90			
11+00	124.5	112.15	12.4											
	123.9	112.32	11.58	11+85.8										
		112.78	11.12											
12+00	123.8	112.95	10.9		12+48.8 TAP		23747		9715 Savannah		7-16-90			
13+00	125.4	114.15	11.3		4" SDR 35 13+34.9 TAP	13+54.8	91-32627-7	C66326	9719 W Savannah	2534 GLACIER	12-5-91	5-10-77		
					13+95.9 TAP		25724		9803 Savannah		7-11-90			
14+00	125.6	115.36	10.2			14+20.8		C64545	9807 Savannah	2530 GLACIER		12-20-77		
	125.4	116.44	8.96	14+20.0	4" SDR 35 14+78.3 TAP		92-18977				2-4-92			
		116.54	8.86			15+42.9		C64544		2526 GLACIER		12-19-77		
15+00	125.4	116.61	8.8											
16+00	126.3	117.36	8.9		4" SDR 35 16+00.9 TAP	15+93.9	92-6940-7	C66495	9815 W Savannah	2522 GLACIER	5-12-92	5-23-78		
					4" SDR 35 15+36.9 TAP	16+53.8	92-17680-7	C64598	9811 W Savannah	2518 GLACIER	5-21-92	12-13-77		
					4" Sch 40 PVC 18+19.2 TAP		91-22817-7		9823 Savannah		5-29-91			
17+00	127.7	118.11	9.6		4" Sch 40 PVC 17+01.6 TAP	17+56.6	92-22944-7	C68197	9819 W Savannah	2514 GLACIER	10-93	9-5-78		
	129.9	118.83	11.07	17+96.6										
		118.93	10.97											
18+00	130.0	118.94	11.1											
19+00	131.4	119.34	12.1											
20+00	129.1	119.75	9.4											
21+00	129.7	120.15	9.6			20+63.4 TAP		10996		2519 TETON CR.		5-23-84		
	129.9	120.20	9.70	21+13.4		20+99.1		C64543				2-27-78		
	129.8	120.30	9.60	21+40.0										
		120.40	9.40											
		120.50	9.30											
22+00	130.4	120.74	9.7			21+95.0		C68739	2515 GLACIER		10-5-78			
						22+94.5		841	2511 Glacier		7-23-80			
23+00	130.7	121.14	9.6			23+39.5 TAP		10593	2514 Yellowstone		4-6-84			
	131.3	121.42	9.88	23+69.5										
		121.52	9.78			23+83.5		C66689	2510 Yellowstone		6-5-78			
24+00	131.6	121.64	10.0			24+63.7 TAP		3254	2507 Glacier	2506 Yellowstone	5-6-81	5-22-78		
						24+60.4		C66486						
25+00	132.5	122.04	10.5			25+21.5		C64762	2503 GLACIER		4-13-78			
						25+31.7		C70725	2502 Yellowstone		3-19-79			
26+00	133.6	122.44	11.2											
	134.3	122.65	11.63	26+52.0										
		122.75	11.55											
27+00	134.8	122.94	11.9			27+18 TAP		17825	2507 Yellowstone		2-20-87			
28+00	135.2	123.34	11.9			27+93.7 TAP		16635	2507 Yellowstone		7-17-86			

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
	135.7	123.53 123.63	12.17 12.07	28+47.7								
29+00	136.3	123.84 124.20 124.30	12.5 12.10 12.00	29+89.0	28+85.7 TAP 29+45.6		17209 2638		2803 Yellowstone 2507 Yellowstone		10-27-86 2-18-81	
30+00	136.2	124.34	11.9		29+69.2 30+04.7 30+71.0 TAP		1000 1001 18355		2511 Yellowstone Ct 2515 Yellowstone 2521 Yellowstone		8-19-80 8-19-80 5-18-97	
31+00	134.5	124.74	9.8									
32+00	133.1	125.14 125.20 125.30	8.0 7.80 7.70	32+14.4		31+49.4 TAP		24570		2477 Yellowstone		1-3-90
33+00	133.1	125.65	7.5		33+28.4 TAP				2527 Yellowstone Ct		10/03/88	
34+00	133.2	126.07 126.32 126.42	7.1 7.38 7.28	34+60.8	8" STUB NW							
35+00	134.5	126.58	7.9			35+34.8		14985		2535 Yellowstone		11-5-85
36+00	135.5	126.98 127.13 127.67	8.5 8.27 8.73	36+37.7								
37+00	137	128.08 128.39 128.49	8.9 9.01 8.91	37+47.5	8" STUB W							
38+00	137.9	128.70	9.2					9971167		2542 Denene		9-26-97
39+00	139.9	129.10	10.8							2651 Yellowstone		9-13-79
40+00	141.3	129.51 129.53 129.63	11.8 11.77 11.67	40+05.9	8" STUB W					2546 Denene		10-29-97
41+00	141.2	130.02 130.13 130.23	11.2 10.97 10.87	41+28.0	40+55.4 40+83.2			9719387	75815	2635 Yellowstone		12-19-79
42+00	140.8	130.52	10.3							2639 Yellowstone		9-13-79
43+00	140.3	130.92 131.20	9.4 9.30	43+68.4	4" STUB NE					2647 Yellowstone Ct		12-19-79
44+00	141.3	129.51 129.53 129.63	11.8 11.77 11.67	44+05.9	8" STUB W					2655 Yellowstone Ct 2663 Yellowstone		11-20-87 9-4-84
45+00	141.2	130.02 130.13 130.23	11.2 10.97 10.87	45+28.0								
46+00	140.8	130.52	10.3									
47+00	140.3	130.92 131.20	9.4 9.30	47+68.4	4" STUB NE							
48+00	140.5	131.20	9.30									
LINE 2 0+00	123.9	112.49 112.83 112.93	11.41 9.17 9.07	0+83.7								
1+00	122.2	112.99	9.2									
2+00	122.4	113.39 113.59 113.69	9.0 6.91 6.81	2+51.1								
3+00	120.2	113.88 114.17 114.27	6.3 9.13 9.03	3+73.2								
4+00	123.8	114.38	9.4									
5+00	126.6	114.78 114.79 115.32	11.8 9.27 8.68	5+02.0								
6+00	128.0	116.89	11.1									
7+00	130.2	118.49	11.7									
8+00	132.0	120.10 120.30 120.40	11.9 5.20 5.10	8+12.7								
9+00	133.2	121.80 122.46 122.56	11.4 5.84 5.74	9+41.5								
10+00	134.5	123.08	11.4									
11+00	135.8	123.98	11.8									

4 deep per down line

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
	133.2	124.50 124.60	8.70 8.60	11+58.2								
LINE 3	12+00	137.6 134.3	12.6 9.15	12+19.3	4" STUB NE		22757		2549 Carlson		3-20-89	
	0+00	124.0	114.89	9.11	0+60		274800		2533 Blair		10-11-79	
	1+00	127.2	115.80	11.4	1+18.0		269959		2524 Blair		12-26-78	
	2+00	129.0 125.0	116.71 116.71 116.81	12.3 8.29 8.19	2+00.5	4" STUB NW	264780 273262		2502 Teton Co. 2506 Teton		1-6-78 7-27-79	
	3+00	131.0 125.1	118.01 118.79	13.0 6.31	3+64.9	4" STUB W	267098 267099		2514 Teton Co. 2520 Teton Co.		6-27-78 6-27-78	
LINE 4	0+00	129.9 133.5	121.00 123.28	8.90 10.22	1+20.4	4" STUB SW	269998 23-258857 270777	269539	2500s. Yellowstone 2506 Blair		10-13-78 9-2-93 7-16-78 3-21-77	
LINE 5	0+00	129.8	120.76	9.04	0+55.0		267599		2515 Teton Co.		7-18-78	
	1+00	132.0	121.17	10.8	1+23.4		264473		2521 Teton Co.		12-15-77	
	2+00	132.0 130.5	121.59 121.74 121.84	10.4 8.76 8.66	2+37.0	4" STUB NW	2641134 266499	265395	2529 Teton Co. 2518 Co. Yellowstone 2522 Yellowstone 2533 Teton Co.		6-27-78 12-17-77 5-22-78 3-15-78	
	3+00	132.4	122.09	10.3	3+47.8		274454		2530 Yellowstone 2516 Yellowstone		9-21-79	
	4+00	133.0 131.2	122.49 122.55 122.65	10.5 8.65 8.55	4+15.4	4" STUB NW	274453 266101 266102	266101	2539 Teton Co. 2541 Teton Co.		9-21-79 4-26-78 4-26-78	
	5+00	133.0 132.5	122.99 123.36 123.46	10.0 9.14 9.04	5+92.3		265707		2547 Teton		4-4-78	
	6+00	134.8	123.53	11.3								
	7+00	136.4 136.2	124.44 124.52 124.62	12.0 11.68 11.52	7+08.7	8" STUB SW	2743.8 TAP	13870	2702 Rainier		5-21-85	
	8+00	137.8 137.7	125.54 125.56	12.3 12.14	8+01.6	4" STUB NE 4" STUB SE	264779	2133959	2552 Teton Co. 2706 Rainier		1-6-78 7-19-91	
LINE 6	0+00	132.5	123.36 123.46	9.14 9.04								
	1+00	134.6	123.86	10.7	0+74.3		268620		2534 Yellowstone Co.		9-29-78	
	2+00	135.6 134.9	124.26 124.30 124.40	11.3 10.60 10.50	2+10.6	4" SDR 35 2+81.9 TAP	269637		10014 Yosemite		6-26-92	
	3+00	135.7 136.2	124.95 125.05	11.25 11.15	3+47.9	4" STUB W	264433		10018 Yosemite 2538 Yellowstone 2542 Yellowstone		10-29-80 1-23-78	
	4+00	135.5	125.26	10.2								
	5+00	134.9 138.6	125.66 126.01 126.11	9.2 12.59 12.49	5+87.2		264432 273629 264431		2550 Yellowstone 2546 Yellowstone 2554 Yellowstone		8-13-78 8-15-79 1-3-78	
	6+00	134.2	126.25	8.0	6+66.4		25878	267100	2600 (part) Yellowstone 2555 Yellowstone		9-31-90 6-27-78	
	7+00		126.73		7+42	4" STUB N	266485		2562 Yellowstone		5-22-78	
LINE 7	0+00	136.4 137.2	127.23 127.60 127.70	9.17 9.60 9.50	0+91.90	4" STUB NE	1002 1003		2539 Yellowstone 2543 Yellowstone		8-19-80 8-19-80	
	1+00	137.3	127.73	9.6	1+21.4		274263	1004	2523 Yellowstone 2547 Yellowstone		9-13-79 8-19-80	
					1+99.9		275817	1005	2501 Yellowstone		12-19-79 8-19-80	

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
2+00	138.1	128.13	10.0		10" 2+15.0		276376		2615 Yellowstone		1-29-80	
3+00	138.4	128.52	9.9		2+67.02	2+89.0 tap	276375	1006	2611 Yellowstone	2555 Yellowstone Ct	1-29-80	8-19-80
	138.0	128.79	9.21	3+67.00		3+15.3 tap 4" PIC 40		1007	2559 Yellowstone Ct			8-19-80
						4" STUB SW	9123309-7		2603 Yellowstone Ct			6-3-91
LATERAL 86 SOUTHWEST INTERCEPTOR SEWER PHASE II												
LINE 1	0+00	124.8	109.60	15.20								
		125.1	109.68	15.42	0+20							
			115.08	10.02		0+66.0 tap		26219	2407 Yellowstone		9-26-80	
	1+00	125.5	115.54	10.0								
		126.0	115.71	10.29	1+29.10							
			115.81	10.19		8" STUB S						
	2+00	126.8	116.24	10.6								
						2+88.1 tap		13883	2421 Pool Yellowstone		5-29-85	
	3+00	127.5	116.83	10.7				1081	2421 Yellowstone			8-26-80
						3+34.0 tap		1985	2421 4 Yellowstone			12-3-80
						3+80.5 tap						
	4+00	126.0	117.43	8.20				3326	2421 Yellowstone			5-18-81
		125.7	117.50	8.10	4+11.00							
			117.60	8.10		8" STUB S						
	5+00	125.3	118.14	7.1				5543	2421 9 Yellowstone		4-6-82	
						5+06.0 tap		5846	2421 8 Yellowstone	2421 6 Yellowstone	5-11-82	7-10-81
						5+61.5 tap						
	6+00	125.2	118.74	6.5								
		125.8	119.29	6.51	6+91.10							
			119.39	6.41		8" STUB S						
	7+00	125.9	119.84	6.5				66580	16161 Pawnee	1655 Pawnee	3-24-00	4-19-78
						4" SCH 40 7+53.6	7+14.1 tap	8394	16161 Pawnee	1655 Pawnee	3-24-00	12-4-81
						4" SCH 40 7+75.1		97-6091-7	16161 Pawnee	1655 Pawnee	3-14-97	10-22-90
						4" SCH 40 8+40.1		97-18027	16161 Pawnee	1655 Pawnee	16-21-97	
	8+00	126.9	120.05	6.9								
	9+00	127.5	120.65	6.9								
		128.3	121.09	7.21	9+72.2	4" SCH 40 9+64.8	8" STUB SE	9626807	16161 Pawnee	1655 Pawnee	3-5-98	
			121.19	7.11								
	10+00	127.7	121.36	6.3								
	11+00	127.9	121.96	5.9								
	11+07	128.0	122.00	6.00								
LINE 2	0+00	128.3	121.09	7.21	0+00							
			121.36	6.94								
								98-52857	16161 Pawnee	1655 Pawnee		4-9-91
	1+00	129.1	122.03	7.1								
								85286-7	16161 Pawnee	1655 Pawnee		4-7-98
	2+00	129.9	122.69	7.2								
		130.6	122.71	7.89	2+02.40			24065	2473 Yellowstone			10-10-89
			122.81	7.79		2+28.4 tap						
	3+00	131.4	123.49	7.9				25790	2475 Yellowstone			7-23-90
		132.4	124.00	8.40	3+73.00	3+14.4 tap						
RELOCATION CESSNA PAWNEE SAN SEWER												
	0+00	145.7	135.31	10.40	0+00							
	1+00											
		144.9	135.95	9.0	1+12.3							
			136.02	8.9								
		146.5	136.48	10.0	1+72.3							
LATERAL 10 MAIN 16 WAR INDUSTRIES SEWER												
	0+00	141.6	126.87	14.7								
		141.2	127.08	14.1	0+25.0	1+42.7		667160	1111 S Rock Rd		6-29-78	
	1+00	141.2	131.00	10.2								
	2+00	141.0	132.00	9.0								
	3+00	141.0	133.00	8.0		3+50.8		675583	1133 S Rock Rd		12-3-79	
		141.0	133.07	7.9	3+06.8	4" STUB W						

C265