

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 137 SW I (CONT'D)					21+80.9		C73395		8603 W. 17th		8-3-79	
LINE 1 CONT'D												
22+00	173.2	163.67	9.5									
	173.3	163.77	9.5	22+25.7	4" STUB N	4" sch 40 P.V.C. 22+40.7	4269	94-9763-7	8609 W 17th N	8626 N/C W 16th St	5-8-80	6-13-94
23+00	173.5	164.07	9.4		23+40.7		270		8615 W 17th		5-8-80	
					23+91.2		C72686		8623 W. 17th		4-3-79	
24+00	173.2	164.47	8.7									
	171.4	164.83	6.6	24+90.64	4" STUB NW		C72685		8633 W. 17th		7-3-79	
25+00	171.3	164.87	6.4		25+44.8		4104		8703 W 17th		9-10-81	
26+00	171.9	165.27	6.6									
27+00	172.2	165.67	6.5		27+40.8	4" sch 40 P.V.C. 27+06.7	C72683		8709 W. 17th	1750 N Tyler	7-3-79	5-31-83
	172.2	165.89	6.3	27+54.9	4" STUB NW		C72684	8263	8713 W. 17th		7-3-79	
LINE 1A					0+00=2+97.5							
0+00	160.2	148.23	12.0	LINE 1	0+38.9		C73438		8003 W. 17th		8-7-79	
0+96	159.6	148.52	11.1									
LINE 2					0+00=11+33							
0+00	165.3	150.74	14.6	LINE 1								
1+00	163.7	151.04	12.7									
	163.4	151.33	12.1	1+96.5	4" STUB W	4" STUB E	10592	11547	1804 N Socorro	1803 Floyd	4-6-84	7-23-84
2+00	163.4	151.34	12.1									
					2+92.5	2+73.5	10696	13107	1810 Socorro	1809 Floyd	7-5-84	2-27-85
3+00	162.7	151.64	11.1		3+44.5		10329		1820 N Socorro		2-28-84	
						3+06.5	13773		1819 Socorro		5-16-85	
4+00	162.3	151.94	10.4		4+45.0	4+34.0	10981	14616	1824 Socorro	1823 Floyd	5-21-84	6-30-87
	162.2	152.23	10.0	4+96.0	4" STUB W	4" STUB E	12690		1830 Socorro		12-4-84	
5+00	162.3	152.24	10.1			5+25.0	14981		1837 Socorro			11-5-85
					5+77.6		12533		1838 Socorro		11-9-84	
6+00	162.5	152.54	10.0			6+08.6	14683		1834 Socorro			9-12-85
					6+95.0	6+76.6	12397	15059	1844 Socorro		10-22-84	12-11-85
7+00	161.7	152.84	8.9			7+79.5	16811		1903 Socorro			8-7-86
	161.4	153.23	8.2	7+95.0	8" STUB N		12360		1902 Socorro		10-22-84	
8+00	161.5	153.24	8.3									
9+00	162.5	153.55	9.0	8+01.0								
LATERAL 18 MAIN 3 SOUTHWEST INTERCEPTOR												
LINE 1					0+00	EXISTING						
1+00	89.0	80.93	8.1									
					1+88.8							
2+00	88.7	81.23	7.5									
	89.6	81.53	8.1	2+98.8								
3+00	89.6	81.53	8.1									
4+00	90.8	81.83	9.0									
5+00	91.6	82.13	9.5									
	89.4	82.43	7.0	5+99.0								
6+33.0	88.7	82.53	6.2									
LINE 2												
0+00	88.2	80.82	7.4	0+00								
1+00	87.7	81.02	6.7									
	88.0	81.13	6.8	1+34.7								
2+00	88.0	81.32	6.7									
	88.0	81.47	6.5	2+25.5								
3+00	88.2	81.62	6.6									

CONT'D NEXT PAGE

1750 N Tyler Rd (Church = Gym/Classroom in basement) 4" SOR35 1/2" Fall Dis. lead into existing 4" Day
 all sewer line of main building. Tapping into existing line - client need a N/C permit
 per Bob Shepherd. Just need a replacement

1229 W Wilcox - orig. house destroyed by tornado. seal off permit sur 1994 DOG 62 issued 9/3/99
 to H.O.M.I.S. - NO 71150 Requested. Dale Oberg said orig. line was capped in yard.