



LATERAL II MAIN G SAN SEWER NO 23  
 BUILT BY: MID STATES CONST. CO.  
 PROJ. NO 468-76-245-80515-000-000-001  
 BOOKED 8-25-79 FROM MRT 7

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS		
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East	
LAT 13 MAIN 7 SS N#23													
LINE 7 CONT'D	4+00	175.7	166.78	8.9		4+18.0	4+00.3	1179	1710	6720 E. 30th St	3109 Cranberry	9-9-80	11-5-80
		176.1	167.05	9.1	4+69.6		4+63.0		1709		3115 Cranberry		11-5-80
	5+00	176.4	167.18	9.2		5+02.0	5+29.4	1178	1708	6716 E. 30th St	3119 Cranberry	9-9-80	11-5-80
							5+86.6		1707		3125 Cranberry		11-5-80
	6+00	177.2	167.58	9.6									
		177.4	167.79	9.6	6+54.6		6+49.6		1183		3121 Cranberry		9-9-80
	7+00	177.8	168.06	9.7		6+92.0		1189			3153 Cranberry		9-9-80
	8+00	179.2	168.46	10.7		7+63.7	7+22.3	1706	1177	3157 Cranberry	6710 E. 30th St	11-5-80	9-9-80
	9+00	180.4	168.86	11.5		8+29.1	8+74.1	473	1176	3134 Cranberry	6706 E. 30th St	6-6-80	9-9-80
		180.9	169.07	11.8	9+54.1	9+08.1		798		3136 Cranberry		7-18-80	
	10+00	181.4	169.34	12.1		9+95.8		802			3114 Cranberry		7-18-80
		181.4	169.35	12.1	10+01.8								
LINE 7A													
	0+00	177.4	167.79	9.6	0+00=6+54.6								
		177.6	167.97	9.6	0+45.5			1186			3139 Cranberry		9-9-80
LINE 7B													
	0+00	180.9	169.17	11.7	0+00=9+54.1								
					LINE 7								
		180.3	169.31	11.0	0+36.6	0+07.2		471			3108 Cranberry		6-6-80
					4" STUB SW	0+31.6		770	1175		3184 Cranberry	6702 E. 30th St	6-6-80
LATERAL 11 MAIN 6 SAN SEWER N#23													
LINE 1	0+00	179.6	166.77	12.8									
		179.9	166.82	13.1	0+13.4								
		179.7	167.26	12.4	0+69.7	0+69.0		709			5905-07 Maingate		7-9-80
	1+00	179.7	167.58	12.1									
		180.7	168.23	12.5	1+89.1								
	2+00	180.6	168.41	12.2									
		179.2	168.85	10.4	2+60.8								
	3+00	180.6	169.24	11.4									
	4+00	181.3	169.97	11.3									
		181.3	169.99	11.3	4+02.6								
	5+00	182.1	170.70	11.4									
	6+00	183.2	171.43	11.8									
		183.2	171.47	11.7	6+05.3								
	7+00	184.2	172.16	12.0									
	8+00	185.1	172.89	12.2									
		185.4	173.11	12.3	8+29.8								
	9+00	186.5	173.62	12.9									
		187.0	174.09	12.9	9+64.2								
	10+00	187.7	174.45	13.3									
		189.7	174.94	14.8	10+67.6								
	11+00	190.4	175.28	15.1									
	12+00	190.0	176.01	14.0									
		189.1	176.69	12.4	12+93.0								
	13+00	189.1	176.74	12.4									
	14+00	189.4	177.47	11.9									

CONT'D NEXT PAGE

R-2000-01899-2459 N Charlotte. Aaah No Leaks - 8/25/00 - 4" SCH40 - Repair Line in 2 places where Gen. Contractor trenched through installing footings for new bldg.

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT II MAIN 6 SS N <sup>o</sup> 23 CONT'D												
LANE 1 CONT'D	15+00	190.3	178.20	12.1								
		190.7	178.41	12.3	15+28.3	4" STUB N				6103	Croyden	10-5-79
	16+00	191.7	178.93	12.8								
	17+00	193.0	179.66	13.3								
		192.6	179.97	12.6	17+42.9	4" STUB NE				6109	Croyden	9-5-79
										6118	Croyden	9-5-79
										6121	Croyden	9-5-79
LINE 2	0+00	182.0	168.64	13.4								
		182.1	168.69	13.4	0+13.7							
			168.79	13.3								
		182.2	168.92	13.3	0+27.3							
			169.02	13.2								
	1+00	182.1	169.72	12.4								
		182.2	170.00	12.2	1+29.3							
			170.10	12.1								
	2+00	182.3	170.78	11.5								
		182.2	171.41	10.8	2+65.6							
			171.51	10.7								
	3+00	182.1	171.84	10.3								
					3+81.0							
	4+00	184.0	172.80	11.2								
		184.6	173.46	11.1	4+68.0							
			173.56	11.0								
	5+00	184.7	173.86	10.8								
	6+00	184.4	174.82	9.6								
		187.1	175.68	11.4	6+89.2	4" STUB N						
LINE 2A	0+00	184.6	173.54	11.1	0+00=4+68							
		185.1	173.94	11.2	0+40.5	4" STUB SE						
LINE 3	0+00	182.3	170.11	12.2	0+00=1+29.3							
					0+14							
	1+00	184.3	171.02	13.3	1+01.4							
			171.12	13.2								
	2+00	185.0	171.96	13.0	1+91.9	4" STUB N						
LINE 3A	0+00	184.3	174.99	9.3	0+00=1+01.4							
		185.1	175.48	9.6	0+40.7	4" STUB SW						
LINE 4	0+00	180.7	169.46	11.2								
		180.8	169.53	11.3	0+17.4							
			169.63	11.2								
	1+00	181.6	170.37	11.2	1+47.5							
		181.0	170.79	10.2								
			170.89	10.1								
	2+00	181.2	171.31	9.9	2+30.1							
	3+00	181.5	172.24	9.3	3+17.5							
		182.0	172.61	9.4	3+39.9							
			172.71	9.3								
	4+00	182.3	173.27	9.0	3+65.9							
					4+35.4							
	5+00	183.0	174.20	8.8	5+17.4							
		183.0	174.36	8.6								
			174.46	8.5								
	6+00	183.5	175.23	8.3	6+34.0	4" STUB S						
		184.2	175.55	8.7								
LINE 4A	0+00	183.0	174.46	8.5	0+00=5+17.4							
		185.4	176.74	8.7	0+75.5	4" STUB SW						
					0+23.8							

R see next pg 12-18-01  
9-5-79