



PART OF **LAT. J, DIST. 6, S. S. 12**  
**DOBSON-HUMPHREY**  
 1930

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
12+0	169.95	160.20	9.75	12+87.6								
13+0	170.65	160.75	9.90		13+42.5	13+39.6	#304		302		12-12-35	
					13+66.6	13+63.6			Coronado			
					13+90.7	13+87.7						
14+0	172.50	161.10	11.40		14+17.6	14+14.6						
					14+40.6	14+37.6						
					14+65.6	14+62.6						
					Conn →	14+71.7						
15+0	172.90	161.45	11.45		14+93.1	14+90.1	#1461		318 <sup>2</sup> R		4-15-39	
				15+06.8	15+17	15+14			312 R			
					15+41	15+38	#1750		320		8-1-39	
					15+68.5	15+65.5	#2003-02601		Coronado	see below	10-7-39	
					4" PESDRIT	4" PESDRIT	#2482		Coronado Pl.		7-6-40	
16+0	172.40	161.80	10.60		15+92.1	15+89.1						
					16+15.5	16+12.5	#5297		330		3-5-82	
					16+42.7	16+39.7	#4096		328 ✓ R		8-18-41	
					16+67.3	16+64.3			Coronado Pl.			
17+0	173.10	162.15	10.95		16+94.5	16+91.5	#25925		330 @ R		8-9-90	
				17+26.4	17+41.4	17+38.4	#1116		Coronado Pl.		12-16-46	
					17+69.2	17+66.2	#204		342		5-4-37	
					17+96.4	17+93.4	#18692		Coronado		7-13-87	
18+0	172.6	162.50	10.10		18+17	18+14	#2472		346 R		7-2-40	
					18+44	18+41	#1819		Coronado		5-13-42	
					18+68	18+65			252			
19+0	172.40	162.85	9.55		18+92.3	18+89.3	#1577		356		4-22-42	
					19+18.9	19+15.9			Coronado			
20+0	173.30	163.20	10.1	19+52.4	19+42.4	19+39.4	#1570		202		5-17-39	
					19+66	19+63			Harding			
					19+93.2	19+90.2						
					20+17.1	20+14.1	#2261		401 N.		4-25-40	
					20+40	20+37			Battin			
					20+67.8	20+64.8	#2212	#785	408	407 N.	4-10-40	4-2-38
21+0	175.70	163.55	12.15		20+91	20+88			Harding	Battin		
					21+14.3	21+11.3	#1608		414		6-21-39	
				21+57.5	21+41.9	21+38.9			Harding			
					21+66.7	21+63.7	#1729		420		7-24-39	
22+0	177.90	163.90	14.0		21+90.5	21+87.5	#2753		419 N.		10-9-40	
					22+17.2	22+14.2			Battin			
					22+40.7	22+37.7	#1852	#284	426	427 N.	9-21-39	6-10-37
					22+65.2	22+62.2			Harding	Battin		
23+0	179.20	164.25	14.95		22+92	22+89	#1552	#3283	420		5-11-39	4-8-41
					23+15	23+13			Harding	433 R		10-17-41
				23+56	23+40.5	23+37.5	#1972	#1053	436	443 N.	11-13-39	8-19-38
					23+67.4	23+64.4			Harding	Battin		
					23+90.7	23+87.7						
24+0	179.60	164.60	15.0		24+12.2	24+09.2	#1551	#3802	444	445 N.	5-11-39	7-14-41
					24+38.9	24+35.9			Harding	Battin		
					24+65.8	24+62.8	#1790	#63	440	449 R	6-3-46	7-26-01
					24+86.4	24+83.4			Harding	N. Battin	8-22-39	3-4-37
25+0	179.60	164.95	14.65		25+14	25+11					12-8-04	
25+56	179.40	165.15	14.25	25+56	25+37.5	25+34.5	#2327	#1054	456	455 R	5-16-40	2-13-42

2003-02601-1017103-322 N Coronado - Roto Rooter - Pipeburst replacement - 4" PESDRIT, city wye repair 4" PVC  
 58.7' N of MH 15+06.8 (15+63.5) 4" 40 PVC - 1022, 1045  
 2001-01854-7126101-449 N Battin - Shallow Pipe - 4" SCH 40 - Donut on m smt - Fernco to CI@house - 4" SCH 40  
 2022, 1022, 1045

#166 - Tap - 415: N. Battin - 4-17-37 - Vernon Shellenberger  
 94-16831-7 - 10-19-94 - 433 N Battin - DL tied onto EXIST. WYE 40 FT SO. M.H. 116 FT DEEP 14" Fall = 4" PVC 40