



*dead line*

# INDUSTRIAL SEWER

1933

21" Vitriified Clay tile # 1

Arkansas River

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+0	<i>Begin of Pipe</i>											
0+70	85.59	81.07	5.52									
1+0	85.36	81.10	4.26									
2+0	81.24	81.20	0.04									
3+0	86.95	81.30	5.65									
4+0	88.66	81.40	7.26									
5+0	90.26	81.50	8.76	5+29								
6+0	90.27	81.60	8.67									
7+0	90.19	81.70	8.49									
8+0	90.11	81.80	8.31									
9+0	89.81	81.90	7.91									
10+0	89.75	82.0	7.75									
11+0	89.97	82.10	7.87									
12+0	86.40	82.20	4.20									
13+0	87.13	82.30	4.83	12+98								
14+0	86.97	82.40	4.57									
15+0	86.11	82.50	3.61									
16+0	81.41	82.60	-1.19	15+61								
17+0	83.77	82.70	1.07									
18+0	83.45	82.80	0.65									
19+0	95.79	82.90	12.89									
20+0	85.80	83.0	2.80									
21+0	86.55	83.10	3.45	21+64								
22+0	87.06	83.20	3.86									
23+0	86.84	83.30	3.54									
24+0	85.85	83.40	2.45	24+50								
24+50		<i>in out</i> 86.92 83.50										
25+0	94.33	86.95	7.38									
26+0	94.65	87.04	7.61									
27+0	93.37	87.13	6.24									
28+0	93.01	87.22	5.79									
29+0	94.08	87.31	6.77									
30+0	94.67	87.41	7.26									
31+0	94.49	87.50	6.99	31+79								
32+0	94.57	87.59	6.98									
33+0	94.84	87.68	7.16									
34+0	94.22	87.78	6.44									
35+0	94.55	87.87	6.68									
36+0	94.46	87.97	6.49									
37+0	94.10	88.06	6.04									
38+0	94.15	88.16	5.99									
39+0	95.10	88.25	6.85									
40+0	95.20	88.35	6.85									
41+0	95.22	88.45	6.77									
42+0	95.42	88.54	6.88									
43+0	96.23	88.63	7.60									
44+0	96.85	88.73	8.12									
45+0	97.00	88.82	8.18									
46+0	91.29	88.92	2.37									
47+0	92.70	88.94	3.76									
48+0	92.82	88.97	3.85									
49+0	92.37	89.07	3.30									
50+0	82.36	89.14	-6.78									
51+0	89.61	89.20	0.41									
52+0	88.51	89.27	-0.76									
53+0	83.72	89.33	-5.61									
54+0	94.80	89.39	5.41									
55+0	82.56	89.46	-6.90									
56+0	92.63	89.53	3.10									
57+0	93.49	89.59	3.90									
58+0	93.67	89.66	4.01									
59+0	94.0	89.72	4.28									
60+0	94.0	89.79	4.21									
61+0	94.32	89.85	4.47									
62+0	94.43	89.93	4.50									
63+0	94.65	90.03	4.62	63+0								
64+0	94.97	90.12	4.85									
65+0	96.38	90.22	6.16									
66+0	97.66	90.32	7.34	66+08								
67+0	96.60	90.41	6.19									

*No Wyes built*