



cd SWR 2006-01035-4-19-06-647 S Beverly - 4" PVC, (1) twin clo - Riddi Ind.

SCALE 1" = 100'

This sewer was built by the owner of Beverly Manor Addition Aug. 1936.

| CONSTRUCTION RECORD | | | | | | SERVICE RECORD | | | | | | |
|---------------------|-----------|---------------------------------------|-------|---------|----------------------|----------------|------------------|------------|---------------------|------------|---------------------|------------|
| STATION | ELEVATION | | Depth | MANHOLE | 4-INCH "Y" BRANCHES | | No. of Permit | | House Number | | DATE OF PERMITS | |
| | Ground | Grade | | | North West | South East | North West | South East | North West | South East | North West | South East |
| 0+0 | 94.10 | 87.0 | 7.7 | 0+0 | | | | | | | | |
| 1+0 | 93.80 | 87.32 | 6.5 | 1+54 | | | | | | | | |
| 2+0 | 98.70 | 87.50 1+54 = 87.50 2+00 = 87.78 | 11.2 | | | | | | | | | |
| 3+0 | 100.60 | 88.36 | 12.24 | | | | | | | | | |
| 4+0 | 102.4 | 88.94 | 13.46 | | 3+86 | | #15321 236 | | 300 E Sylvan Cr. | | 12-31-56 5-19-37 | |
| 5+0 | 104.3 | 90.30 4+94 = 95.25 | 9.05 | 4+94 | | | | | | | | |
| 6+0 | 105.3 | 95.45 | 9.85 | | 5+64 | | #439 | | 610 Beverly Dr. | | 1936 | |
| 0+0 | 104.30 | 90.30 | 14.0 | 0+0 | | | | | | | | |
| 1+0 | 103.4 | 91.75 | 11.65 | | 0+64 1+14 1+14 | 0+67 | 95-34927 2357 | | 612 R Sylvan Cr. | | 3-14-95 11-8-49 | |
| | | | | | | 1+51 | #387 | | 605 Beverly Dr. | | 9-24-36 | |
| | | | | | 1+66 | 1+69 | | | | | | |
| 2+0 | 102.3 | 93.20 | 9.1 | | 2+15 | 2+18 | #2071 | | 622 Sylvan | | 4-13-48 | |
| | | | | | 2+63 | 2+66 | #446 | | 628 Sylvan | | 7-26-48 | |
| 3+0 | 102.7 | 94.65 | 8.05 | | 3+13 | 3+16 | | | | | | |
| | | | | | 3+65 | 3+68 | | | | | | |
| 4+0 | 104.7 | 96.10 | 8.60 | | 4+12 | 4+15 | | | | | | |
| | | | | | 4+62 | 4+65 | #1352 | | 627 Beverly Dr. | | 10-26-48 | |
| 5+0 | 106.50 | 97.35 | 9.15 | | 5+12 | 5+15 | #7081 | | 632 Sylvan | | 1-27-56 | |
| 5+66.5 | 107.0 | 98.37 | 8.63 | 5+66.5 | 5+61 | 5+64 | #307 | 1 | 637 Beverly Dr. | | 2-15-43 | |

#1915 Sylvan Lane - 5-20-42 - Frederick Plng. Co
 #93-8909-7 - 4/19/93 - 609 sd Beverly - Repair only - 4" SDR 1/4" fall -
 tied to existing clay line in middle of yard.
 #93-00896-7 - 4/20/93 - 609 sd Beverly - 4" SDR 3/4" fall; tied to existing clay
 in middle of yard.
 95-10390-7 7-11-95 632 R Sylvan (Installed 4" ABS twin c.o. - No record of ORIS conn)