



1995 SANITARY SEWER REHABILITATION
 PROGRAM - PHASE II
 PROJ. NO. N/A (621060)
 BUILT BY W. B. CARTER CONST. CO.
 BOOKED 2-16-96 FROM AS BUILTS

LAT. O, DIST. 6, S.S.# 12
 W. B. CARTER 1937

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+0	179.00	167.00	12.0	0+0	M.H. at 10+01.7 in Douglas Line							
					0+0.5	0+07.5	93-25915-1		102 R		10-4-93	
					0+29.5		586		Parkwood		11-5-37	
					0+40.8	0+37.8	#1786		101 N. Ridgewood			8-21-37
					0+70.6	0+67.6	#1334		108 N. Parkwood		6-6-39	1-19-38
						0+97.9	#685		109 N. Ridgewood			
1+00	179.70	168.14	11.56		1+00.9							
					1+32.2	1+29.2	#962		112 N. Parkwood		6-28-38	1-10-38
					1+62.2	1+59.2			115 N. Ridgewood			
					1+92.3	1+89.3	#926		122 N. Parkwood		3-7-38	
2+0	180.50	169.28	11.22		2+23.2	2+20.2	#772		121 N. Ridgewood			3-25-38
					2+53.2	2+50.2						
					2+71.7		#513		128 N. Parkwood		10-6-37	
						2+84.1	#677		125 N. Ridgewood			1-10-38
3+0	181.60	170.42	11.18	3+11.8	3+17.2							
					3+26.5		#508		132 N. Parkwood		10-5-37	
						3+44.8	271334		133 N. Ridgewood			4-20-79
					3+72.2	3+69.2	#765					3-23-38
					3+84.2		#2629		133 N. Parkwood		10-24-90	
4+0	182.30	170.90	11.40		4+05.1	4+02.1	#509		139 N. Ridgewood		10-5-37	9-16-33
					4+32.8	4+29.8						10-25-37
					4+54.4	4+57.4	#514		146 N. Parkwood		10-6-37	7-30-38
					4+87.8	4+84.8	#1021		155 N. Ridgewood			
5+00	183.50	171.30	12.20		5+12.1	5+15.1	#510		150 N. Parkwood		10-5-37	12-1-38
					5+49.3	5+46.3	#1233		159 N. Ridgewood			6-3-39
					5+79.9	5+76.6	#1617		160 N. Parkwood		12-9-39	
6+0	184.10	171.70	12.40	6+27.4	6+62.2	6+59.2	#2024		201 N. Ridgewood			3-27-39
					6+92.6	6+89.6	#1414		203 N. Parkwood		10-12-39	11-18-47
7+00	183.80	172.10	11.70		7+23.4	7+20.4	#1896		205 N. Parkwood			
					7+53.8	7+50.8	#2114		207 N. Ridgewood		2-1-40	
					7+84.4	7+81.4	#1510		215 N. Parkwood			5-2-39
8+00	183.90	172.50	11.40		8+15.0	8+12.0	#1020		215 N. Ridgewood		7-30-38	6-2-39
					8+46.1	8+43.1	#1358		220 N. Parkwood		3-1-39	6-3-39
					8+77.0	8+74.0	#1618		221 N. Ridgewood		3-16-39	
9+00	184.40	172.90	11.50		9+07.1	9+04.1	#1221		226 N. Parkwood		11-28-38	
					9+38.0	9+35.0	#2391		227 N. Ridgewood			6-4-40
				9+59.4								
					9+68.3	9+65.3	#1422		232 N. Parkwood		3-31-39	
					9+96.1	9+93.1	#1892		233 N. Ridgewood			10-12-39
10+00	185.70	173.30	12.40		10+23.8	10+20.8	#15711		238 N. Parkwood		3-10-36	4-2-39
					10+54.2	10+51.2	2175		243 N. Ridgewood		3-28-40	
					10+85.0	10+82.0			Terminated			
11+00	186.20	173.70	12.50		11+15.7	11+12.7	Op-01330		246 N. Parkwood		6-5-06	6-12-39
					11+46.3	11+43.3	#1070		245 N. Ridgewood		9-6-38	
					11+76.7	11+73.7	2002-02074		248 N. Parkwood		7-31-07	
					12+07.5	12+04.5	#482		250 N. Parkwood		4-22-39	
					12+37.7	12+34.7	#1359		251 N. Ridgewood			3-1-39
12+00	186.80	174.10	12.70				#1458		256 N. Parkwood		4-13-39	5-26-39
				12+91.4					257 N. Ridgewood			

S/O 2006-00975 - 4/11/06 - 108 N Parkwood - Wichita Exc - 72' N of MH @ pap line
 2003-02411 - 9/16/03 - 139 N Ridgewood - Wichita Exc - 4" PVC - 1145, 1122, lower end repair - City Wye repair
 4" Predco 90' N of MH 3+11.8 (4+01.8)
 2002-02075 7/31/02 250 N Parkwood - Repair + Reconnect Wichita Exc - City Top 4" Predco 124.6' S of MH 12+71.4 (11+66.8)
 1701 N CO, 2H22, 1H45, 1V45, 1V22, Bsmt - 4" PVC
 2005-00951 4/19/00 257 N Ridgewood - Replaced (2) 45° Ells on upper end
 96762057 9-26-96 114 N Parkwood - Project

93-25915-7 - 102 N Parkwood - 10/4/93 - R - 4" PVC 40' - Replaced all but lower 3 ft section of line (wye not uncovered) 1/2" p.f. bsmt