

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+0	166.20	155.00	11.20	0+0								
	165.80	155.08	10.72	0+40.3								
					0+54.5	0+51.5	#461		656 S. Terrace Dr.		9-20-48	
					0+82.5	0+79.5						
1+0	166.00	155.20	10.80		1+06.5	1+03.5						
					1+34.0	1+31.0						
					1+58.2	1+55.2						
					1+86.2	1+83.2						
2+0	166.40	155.40	11.00		2+10.0	2+07.0	#1036	#5640	642 S. 641-43 S Terrace Pershing	10-30-47	6-23-53	
					2+37.5	2+34.5						
					2+65.6	2+62.6	#2243		632 S. Terrace Dr.		7-6-42	
					2+91.8	2+88.8	#2388		623 S. Terrace Dr.		7-23-42	
3+0	167.00	155.60	11.40		3+13.7	3+16.7			633 S. Pershing		1-20-42	
	167.00	155.68	11.32	3+40.8								
					3+45.2	3+66.7	#2242	#1072	624 S. 627 S. R. Below Terrace Pershing	7-6-42	10-59 (12-10-42)	7-20-42
					3+92.1	3+90.7	#2241	#1074	620 S. 619 S. R. Below Terrace Dr. Pershing	7-6-42	8-3-42	2-27-42
4+0	167.30	155.80	11.50		4+15.4	4+12.4						
					4+42.4	4+39.4						
					4+66.8	4+63.8	#1429	#2173	616 S. 615 S. Terrace Dr. Pershing	5-26-42	6-26-42	6-26-42
					4+94.6	4+91.6	#1448	#1237	612 S. 611 S. R. Terrace Dr. Pershing	5-26-42	3-20-42	3-20-42
5+0	167.40	156.00	11.40		5+22.6	5+19.6						
					5+46.4	5+43.4	#1931	#1381	608 S. 605 S. Terrace Dr. Pershing	5-23-42	4-3-42	
					5+74.3	5+71.3						
					5+99.2	5+96.2	#1851	#2172	602 S. 603 S. Terrace Dr. Pershing	5-16-42	6-26-42	
6+0	167.70	156.20	11.50		6+24.0	6+21.0						
	167.50	156.28	11.22	6+38.6								
0+0	163.70	151.00	12.70	0+0	0+41.7	0+38.7	#234		656 S. Crestway	see Below	7-2-01	6-10-46
					0+69.1	0+66.1						
					0+92.7	0+89.7	#4607	#660	651 S. Terrace		11-4-81	10-3-47
1+0	163.80	151.30	12.50		1+19.5	1+16.5						
					1+43.6	1+40.6	#1760	#2993	620 S. 647 S. Crestway Terrace	5-8-42	1-9-50	
					1+68.3	1+65.3						
					1+93.2	1+90.2	#1759		636 S. Crestway		5-8-42	
2+0	164.10	151.60	12.60		2+16.7	2+13.9			641 S. Terrace		8-9-48	
					2+41.8	2+38.8	#1758		632 S. Crestway		5-8-42	
					2+68.2	2+65.2						
					2+92.7	2+89.7	#1761	#2286	635 S. Terrace		7-6-42	11-1-49
3+0	164.50	151.90	12.60	3+16.0	3+26.0	3+23.0	#2392	#1278	623 S. Terrace Dr.		9-15-81	4-3-44
					3+44.2	3+41.2						
					3+65.4	3+68.4	#1756	#1384	624 S. Crestway	5-8-42	3-5-77	3-30-48
					3+92.7	3+89.7			621 S. R. Below Terrace Dr.			
4+0	164.80	152.20	12.60		4+12.3	4+14.3						
					4+41.6	4+38.6	#2455	#1969	620 S. 615 S. Crestway Terrace Dr.	12-23-65	7-30-42	
					4+65.1	4+62.1			611 S. Terrace Dr.		6-1-42	
					4+92.8	4+89.8						
5+0	164.50	152.50	12.00		5+13.4	5+16.4						
					5+44.0	5+41.0	#2454	#1968	607 S. Terrace Dr.		7-30-42	
					5+68.1	5+65.1			601 S. Terrace Dr.		6-1-42	
					5+89.6	5+92.6						
6+0	164.70	152.80	11.90		6+17.3	6+14.3						
	164.60	152.89	11.71	6+28.2								

2001-03139-12101-627 Pershing - Wichita Exc - Twin co, 1H45, 2H22, 1U45, 1U22, Tied back to existing PVC Aprx 8' from main 4" SCH40 PVC
 2001-01602-712101-656 S Crestway - Wichita Exc - 4" SCH40 WPC Conn 42' N of MH 0100 (0142) 2422
 2000-00740-312100-645 S Pershing - Baumers - 4" SCH40 Precco 56.5' N of MH 040.3 (01968) 1TWINCO, 2V45
 99-3834-7 315199-621 S Terrace - McClungs - 4" SCH40 City Wye Repair - 1TWINCO, 145E11 73.7' N of MH 3116 (3189.7)

#192 - Thomas Jefferson School - H. P. Dunaway - 3-25-42 - Connected at Manhole 6+38.6
 Tap #1757 - 628 S. Crestway - Johnson Plog. - 5-8-42
 Tap #1754 - 616 S. Crestway - Johnson - 5-8-42
 Tap at 0+51.5 - #247-657 S. Terrace Dr. 10-4-46 - Brodie Plog. Co.
 #93-3690-7 - Replace - 611 S. Pershing - 4" PVC40 - Replaced all but lower 22' of line and 12' section of bsmt drain at house end. 14" pipe shallow