

CONSTRUCTION RECORD						SERVICE RECORD						
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
0+0	173.50	156.60	16.90	0+0								
1+0	170.90	156.70	14.20									
2+0	168.00	156.80	11.20									
3+0	165.40	156.90	9.50									
				3+34.0								
4+0	163.90	157.00	6.90									
5+0	164.00	157.10	6.90									
6+0	165.00	157.20	7.80									
				6+60.7								
7+0	165.00	157.58	7.42		6+74.0	6+71.0	#1902	#2066	252 S. Ridgewood	257 S. Edgemoor	4-10-47	2-27-50
					7+03.5	7+00.5						
					7+35.3	7+32.3						
					7+65.5	7+62.5	#1001	#2119	240 S. Ridgewood	251 S. Edgemoor	4-10-47	3-7-49
					7+96.3	7+93.3						
8+0	166.00	157.98	8.02		8+26.8	8+23.8	#1300	#2118	245 S. Ridgewood	245 S. Edgemoor	4-10-47	3-7-49
					8+57.0	8+54.0						
					8+85.0	8+82.0						
9+0	166.40	158.38	8.02		9+15.1	9+12.1	#1799	#2299	226 S. Ridgewood	233 S. Edgemoor	4-10-47	3-18-49
					9+45.7	9+42.7						
				9+75.3								
					9+85.2	9+82.2		#1031	227 S. Edgemoor			7-28-49
10+0	166.90	158.78	8.18		10+04.1	10+01.1	#1798	#2981	216 S. Ridgewood	219 S. Edgemoor	4-10-47	1-3-50
					10+34.2	10+31.2						
					10+65.0	10+62.0						
					10+95.6	10+92.6						
11+0	167.40	159.18	8.28		11+26.1	11+23.1	#1797	#1532	210 S. Ridgewood	211 S. Edgemoor	4-10-47	6-5-52
					11+56.4	11+53.4						
					11+87.0	11+84.0						
12+0	168.70	159.58	9.12		12+17.1	12+14.1	#1796	#3063	202 S. Ridgewood	201 S. Edgemoor	4-10-47	1-16-50
					12+45.0	12+42.0						
				12+91.9								
13+0	169.60	159.98	9.62		13+33.9	13+30.9	#368	#3524	156 S.R. Edgemoor	159 S. Edgemoor	7-7-48	6-18-51
					13+64.5	13+61.5		#499	157 S. Edgemoor			7-23-47
					13+95.4	13+92.4						9-18-51
14+0	170.00	160.38	9.62		14+25.8	14+22.8	#355	#3523	146 S. Ridgewood	145 S. Edgemoor	7-7-47	12-9-50
					14+56.5	14+53.5						
					14+87.3	14+84.3						
15+0	170.90	160.78	10.12		15+15.0	15+12.0	#1773	#300	134 S. Ridgewood	135 S. Edgemoor	9-22-49	7-2-65
					15+46.0	15+43.0						7-23-47
					15+76.5	15+73.5						
16+0	171.50	161.18	10.32		16+01.5	15+98.5						
				16+07.0								
					16+35.2	16+32.2	#1438	#509	127 S. Edgemoor			10-7-50
					16+66.1	16+63.1	#370		124 S. Ridgewood			7-5-46
					16+95.8	16+92.8						
17+0	172.20	161.58	10.62		17+22.0	17+24.0	#18524	#2195	116 S.R. Ridgewood	125 S. Edgemoor	6-9-47	9-1-50
					17+57.0	17+54.0						
					17+84.5	17+81.5						
18+0	172.70	161.98	10.72		18+14.8	18+11.8						
					18+46.0	18+43.0						
					18+75.4	18+72.4	#2145	#160	105 S. Edgemoor			12-18-50
19+0	173.30	162.38	10.92		19+03.5	19+00.5						10-20-47
	173.80	162.44	11.36	19+15.4								

2003-01237-5703-156 S Ridgewood - City Wye repair 4" Preco 72.6" N of MH 5847-387, Pipeburst replacement with 4" PE SDR 35 (30feet) shallow, 245 PVC + TWIN co

#178 - Top - 106 S. Ridgewood - 5-28-46 - Frederick Plbg. Co
 3733 - Top - 135 S. Edgemoor - 7-2-65 - K. M. Turley #1(15+39)

Finished