



3/6 2003-02579 10/6/03 3028 E Maplewood - HD Mills - clay + concrete seat off 5' N from NPL and 15' from West. pl (approx)

3126 = CARMAN - TV record by City indicated only one line reconnected when main rehab in 1999. That line connects at 56' w of MH 3949-162. 2nd line conn at 14' W of MH was NOT reconnected. C. Fugit has contacted Wiscat Const (101101) and requested them to rehook this line 1023101 Wiscat Const contacted by Sewer Maint and contx to reconnect 2nd line.

Rep. 2000-02601-11/29/00-3128 E Maplewood Dr - Bowers Pflug - 4" sch 40 - clay tile tied within 3' of main 2TW100, 2KICKFOOT, 2H22, 2V45

SWR 2001-01684 7/10/01 3003 E Shadybrook - Brand PFG - 4" sch 40 PVC Saddle 36' SW of MH 3949712 (3946112) 1TW100, 2V22

LAT. L, DIST. E, S. S. #12

W. B. CARTER

1942

CONSTRUCTION RECORD							SERVICE RECORD					
STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
				34+44.9								
35+0	152.80	140.45	12.35		35+16.7		#240		2901-3 Shadybrook		7-8-43	
					35+53.3							
					35+74.2		#839		2939-11 Shadybrook		7-8-43	
36+0	155.60	142.25	13.35		36+02.3	36+05.3	#70821		2915-120 Shadybrook		12-28-40	
					36+26.4		#838		2915-120 Shadybrook		7-8-43	
					36+62.4		9519197		2915-120 Shadybrook		11-21-45	
		143.51		36+73.0								
37+0	157.80	144.05	13.75		36+90.1		#827		2921-25 Shadybrook		7-8-43	
					37+24.9							
38+0	155.70	145.85	9.85		37+57.7		305		300-303 Colman		7-8-43	
					37+94.7							
					38+16.7							
					38+92.6							
39+0	155.60	146.51	9.09		39+26.0		#650		3001-03 Shadybrook		3-15-01	
					39+75.2						6-2-43	
		147.03		39+97.2								
40+0	156.70	147.23	9.47		40+04.9	40+07.9	#26822	#1438	3015-519 Shadybrook	3014	12-28-40	
					40+28.8	40+28.8	9516791-7		3017 Shadybrook	Carmen Dr.	6-2-43	4-13-42
					40+49.9	40+49.9					10-24-45	
					40+74.1	40+77.1						
41+0	163.80	151.10	12.70		41+03.9	41+06.9			3023-25 Shadybrook		6-2-43	
		148.97			41+37.6	41+40.6	#413					
		151.00			41+62.9	41+65.9						
					41+97.2	42+00.2	#647	#455	3101-03 Shadybrook	3102	6-2-43	4-13-42
42+0	166.70	151.90	14.80		42+24.7	42+27.7	#646	#1454	3108 Shadybrook	Carmen Dr.	6-2-43	4-13-42
					42+68.8	42+71.8			3109-11 Shadybrook	Carmen Dr.	6-2-43	
					42+89.2	42+92.3	#987			3114		8-19-43
43+0	165.00	152.70	12.30		43+23.1	43+26.1						
					43+53.8	43+56.8	#645	#988	3115-17 Shadybrook	3120	6-2-43	8-19-43
					43+88.8	43+91.8						
44+0	163.50	153.50	10.00		44+15.7	44+18.7	#644	7434	3121-23 Shadybrook	3126	6-2-43	1-26-83
					44+48.0	44+51.0	#2806			3126		10-1-59
	165.20	153.97	11.23	44+64.6								
0+0	157.70	147.00	10.70	0+0	West	East						
					0+15.2							
					0+33.8	0+30.8	#925	#936	2917 Maplewood	3009	8-17-43	7-8-43
					0+56.9							
					0+69.7	0+75.8	#976		2918 Maplewood		8-17-43	
1+00	162.90	147.97	14.93		0+96.6							
				1+09.8	North	South						
					1+20.9	1+23.9	#1638	#977	3019 Carmen Dr.	3015	12-4-48	8-17-43
					1+58.5	1+49.7						
					1+78.8	1+81.8	#17357	#978	3021 Carmen Dr.	3020	11-24-86	1-29-41
2+0	164.20	148.94	15.26		2+02.1	2+30.2	#1235		3022 Maplewood	3021	4-10-42	8-17-43
					2+45.3	2+48.3	#979		3023 Maplewood			8-17-43
3+0	164.60	149.91	14.69		2+65.5	2+72.8	#1427		3027 Carmen Dr.	3026	4-9-42	
		153.00	11.60	3+06.3	2+96.6	2+72.8	20879		3028 Maplewood	3027	8-17-43	5-11-84
					3+23.9	3+20.9	#1428	#981	3023 Carmen Dr.	3016	4-9-42	8-17-43
					3+44.5	3+57.1						
					3+80.8	3+72.5						
4+0	165.00	154.00	11.00		4+00.6	4+08.3	#1129	#983	3039 Carmen Dr.	3028	4-9-42	3-24-42
					4+48.8	4+25.9						8-19-43
					4+63.3	4+60.3	#1338	#1190	3045 Carmen Dr.	3039	1-3-88	3-16-42
5+0	167.00	155.00	12.00		4+98.3	4+78.3					3-30-42	
		153.05		5+05.0								
		159.00										
					5+16.5	5+32.6	#1227		3104 Maplewood		1-4-91	3-19-42
					5+38.2	5+32.6	#1337				3-30-42	
					5+80.7	5+65.9						
6+0	171.00	160.36	10.64		5+97.0	6+00.0	#1336		3107 Carmen	3110	3-30-42	
					6+48.2	6+35.8						
					6+48.2	6+45.2	#1335	#984	3113 Carmen	3116	3-30-42	8-19-43
					6+66.2	6+69.2						
					6+92.9	6+95.9	#1187		3122 Maplewood			5-5-95
7+0	174.60	161.72	12.88		7+18.4	7+15.4	#1334		3117 Carmen		3-30-42	5-8-46
					7+54.3	7+57.3	#986	#985	3125 Carmen	3124-3128	8-19-43	8-19-43
					7+84.9	7+87.9	2000-02001			See next page	11-29-00	
	176.70	162.98	13.72	7+99.4								

#1456 - Tap at 41+27.8 - 3034 Carmen Drive - 4-13-42 - C.C. Brodie
 #1457 - Tap at 41+65.8 - 3024 Carmen Drive - 4-13-42 - C.C. Brodie - repair 3-30-90 #25026
 #974 - Tap at 2904 Maplewood - 8-17-43 - Simmons Pkg. Co.
 #2010 - 2011 - 2012 - 2013 - 3055 E. 91st - 10-1-54 - Play Co. - private line for W.V. Shell House
 #6002 - tap - Walnut U. S.W. corner of Jurchak Station - Hendel - 8-15-55