

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LATERAL 8 MAIN 14 55 N ^o 22												
LINE 1 0+00	110.5	97.00	13.5	EXISTING MANHOLE				15428		2005 West		1-9-86
1+00		97.40										
2+00	110.5	97.80										
3+00		98.20										
4+00		98.60										
5+00	110.2	99.00						6017		4123 May		6-17-82
6+00		99.40										
7+00	109.7	99.80										
8+00		100.20										
9+00		100.60										
10+00	111.9	101.00						26574		4323 W May		11-19-90
		101.20	10.7	10+5/10 6" STUB NW				2946		4333 May		3-26-81
LINE 2												
0+00	110.5	98.10	12.4	0+00=2+50.6 LINE 1								
1+00		98.48								4015 May		4-11-80
2+00	110.2	98.86										
3+00	109.5	99.24										
4+00		99.62										
5+00	107.7	100.00										
6+00		100.37	7.3	5+97.7								
7+00		100.76										
8+00	110.5	101.09	9.4	7+86.2								
9+00	108.8	101.52	7.0	9+74.8								
		101.80										
LINE 3												
0+00	107.7	100.79	6.9	0+00=5+97.7 LINE 2								
1+00	107.6	101.19										
2+00		101.52	6.1	1+82.4								
3+00	110.0	101.99										
4+00		102.24	7.8	3+62.8								
5+00	110.4	102.79										
6+00		102.97	7.4	5+45.1								
		103.19										

Start 2001-01-473 6+400
 94-12532-7 8/8/74 1835 S West - Reddi Roll - ground water clean up for facility at 4225 W BOUNDARY - (Tap at 8+93.4 on line 2 2" pressure line engineered system off well)
 95-12391-7 8-10-95 - 2005 S. West - 6" add - 2" had into exist 6" line. Used 4" pipe
 2" PVC Pressure sewer sealed off 114.5' N of MH 20' from main

CONSTRUCTION RECORD

SERVICE RECORD

STATION	ELEVATION		Depth	MANHOLE	4-INCH "Y" BRANCHES		No. of Permit		House Number		DATE OF PERMITS	
	Ground	Grade			North West	South East	North West	South East	North West	South East	North West	South East
LAT 8 MAIN 14 55 N^o22 (CONT'D)												
LINE 3 CONT'D 7+00		103.59										
8+00		103.99										
9+00	109.6	104.19	5.4	8+50.7								
		104.39			9+40.8			95-180127 2872	1835 S. Florence		10-27-95	
	110.2	104.68	5.5	9+72.0	6" STUB NW			#0912	1835 S. Florence		3-18-81	11-18-80
LINE 4												
0+00	109.6	104.40	5.2	0+00 = 8+50.7 LINE 3								
1+00		104.80			1+15.5			1888	1834 S. Florence		11-13-80	
2+00		105.20										
	110.4	105.32	5.1	2+29.5	6" STUB NE			7234	1834 S. Florence		12-21-82	
LINE 3A												
0+00	110.4	103.08	7.3	0+00 = 5+46.1 LINE 3								
		103.22	7.2	0+35.0	6" STUB SW			2002-03083 19825	4330 W Addition to North end of bldg		11-13-07	12/04/87
LATERAL 141 SOUTHWEST INTERCEPTOR												
LINE 1 0+00	80.9	71.32	9.6									
	81.5	71.45	10.1	0+65.0								
		71.55	10.0									
1+00	80.5	71.62	8.9									
2+00	80.3	71.82	8.5									
										5570		7-25-81
3+00	80.5	72.02	8.5									
	82.0	72.08	9.9	3+32.4								
		72.18	9.8									
4+00	80.5	72.32	8.2									
5+00	80.7	72.52	8.2									
6+00	80.8	72.72	8.1									
	82.1	72.84	9.3	6+61.9								
		72.94	9.2									
7+00	81.0	73.05	8.0									
8+00	81.2	73.35	7.9									
9+00	81.0	73.65	7.4									
	81.0	73.71	7.3	9+19.5								
10+00	80.9	73.95	7.0									
11+00	81.3	74.24	7.1									
	81.4	74.30	7.1	11+19.7								
12+00	81.3	74.54	6.8									
13+00	81.2	74.84	6.4									
	81.6	74.91	6.7	13+23.6								
LINE 1A												
0+00	82.1	72.94	9.2	0+00 = 6+61.9 LINE 1								
1+40	80.8	73.22	7.6									
LINE 2												
0+00	81.5	71.55	10.0	0+00 = 0+65 LINE 1								
1+00	80.4	71.85	8.4									
	81.9	72.08	9.9	1+41.2								
2+00	80.5	72.25	8.3									
	80.5	72.30	8.2	2+17.9								
		72.40	8.1									
3+00	80.6	72.65	8.0									

CONT'D NEXT PAGE

95-180127 10-27-95 1835 S. Florence - Bldg Add. - Ran 160' of 4" sch 40 pipe & tied into EXIST Bldg LIne.